

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE
(Other instructions on
reverse side)

Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☐ OTHER ☒ *Water Injection*

2. NAME OF OPERATOR
Continental Oil Company

3. ADDRESS OF OPERATOR
Box 460 Hobbs, N. Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface
1980' FSL and 660' FWL of Sec 28

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

5. LEASE DESIGNATION AND SERIAL NO.

LC-057210

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

MCA

8. FARM OR LEASE NAME

MCA Unit

9. WELL NO.

175

10. FIELD AND POOL, OR WILDCAT

Mali G-SR Repress

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec 28, T-175R-32E

12. COUNTY OR PARISH

13. STATE

Lea

N. Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

☒ WATER SHUT-OFF

☐ PULL OR ALTER CASING

☐ WATER SHUT-OFF

☐ REPAIRING WELL

☐ FRACTURE TREAT

☐ MULTIPLE COMPLETE

☐ FRACTURE TREATMENT

☐ ALTERING CASING

☐ SHOOT OR ACIDIZE

☐ ABANDON*

☐ SHOOTING OR ACIDIZING

☐ ABANDONMENT*

☐ REPAIR WELL

☐ CHANGE PLANS

(Other)

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

It is proposed to shut off water in this well by the following procedures: Perf w/ 4 shots 3580'-3584'. Set bridge plug at 3610' w/10' sand on top. Set squeeze tool at 3500'-3475' and squeeze w/150 socks cross C cement. Drill out plug and test squeeze to 750 psig.

Note: Verbal approval to perform this work was given by Mr. Brown on 1-30-73.

18. I hereby certify that the foregoing is true and correct

SIGNED

Robert Gault

TITLE

Admin. Supervisor

DATE

1-30-73

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

USGS-5 MCA-3 File