

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

SUBMIT IN TR  
(Other instructions  
verse side)

CATE  
on re

Form approved.  
Budget Bureau No. 1004-0135  
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

|                                                                                                                                                                                           |                                                                       |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------|
| 1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <u>Injection</u>                                                                                             | 7. UNIT AGREEMENT NAME<br><u>MCA Unit</u>                             |
| 2. NAME OF OPERATOR<br><u>Conoco Inc.</u>                                                                                                                                                 | 8. FARM OR LEASE NAME<br><u>MCA Unit Bty 2</u>                        |
| 3. ADDRESS OF OPERATOR<br><u>P.O. Box 460 - Hobbs, New Mexico 88240</u>                                                                                                                   | 9. WELL NO.<br><u>109</u>                                             |
| 4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*<br>See also space 17 below.)<br>At surface<br><u>660' FNL &amp; 660' FWL - Unit Letter D</u> | 10. FIELD AND POOL, OR WILDCAT<br><u>Malyana G-S-A</u>                |
| 14. PERMIT NO.<br><u>30-025-00759</u>                                                                                                                                                     | 11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA<br><u>29-17S-32E</u> |
| 15. ELEVATIONS (Show whether DF, RT, GR, etc.)                                                                                                                                            | 12. COUNTY OR PARISH<br><u>Lea</u>                                    |
|                                                                                                                                                                                           | 13. STATE<br><u>NM</u>                                                |

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐  
FRACTURE TREAT ☐  
SHOOT OR ACIDIZE ☐  
REPAIR WELL ☐  
(Other) ☐

PULL OR ALTER CASING ☐  
MULTIPLE COMPLETION ☐  
ABANDON\* ☐  
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐  
FRACTURE TREATMENT ☐  
SHOOTING OR ACIDIZING ☐  
(Other) Puddle Pack

REPAIRING WELL ☐  
ALTERING CASING ☐  
ABANDONMENT\* ☒

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

On 8/19/87 MIRU. Fish cement retained at 2897'. Fish 9 1/2 cement lined Hbg to 3470'. Fished 77' cmt lined Hbg. Swaged cmt collapsed csq at 3479'. Fish mandrel & pkg rubbers off AD-1 PKR at 3705'. Tested csq above 3342' to 2000 psi, held okay. Clean out OH from 3750'-3631'. Drill out "puddle pack", kick off at 3707'. Tried to get back in old hole, could not. Drill new hole from 3707'-3968' (TD) ran & cement fiberglass lined. Could not release setting tool. Milled up setting tool. Squeeze liner top w/ 75 sxs. Shot squeeze holes at 750' & squeeze water flow w/ 175 sxs. Clean out & perfed liner from 3702'-3953'. Run injection equipment. Work completed 12/15/87.

18. I hereby certify that the foregoing is true and correct

SIGNED

BGL

TITLE Administrative Supervisor

DATE

July 14, 1988

This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

Aug 8 1988

\*See instructions on Reverse Side

SJS