

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

P. O. SUBMIT IN TRIPLICATE
(Other instructions on
reverse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

NEW MEXICO 88240

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. <input checked="" type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER	7. UNIT AGREEMENT NAME MCA
2. NAME OF OPERATOR CONOCO INC.	8. FARM OR LEASE NAME MCA Unit Bty 1
3. ADDRESS OF OPERATOR P. O. Box 460, Hobbs, N.M. 88240	9. WELL NO. 165
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface Unit K	10. FIELD AND POOL, OR WILDCAT Maljamar G/SA
14. PERMIT NO. 1980' FSL & 1980' FWL 30-025-00772	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 30-175-32E
15. ELEVATIONS (Show whether DP, RT, GR, etc.)	12. COUNTY OR PARISH Lea
	13. STATE NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

- ① MIRU on 3/29/85
- ② Drill thru 15' bridge and fell to 3850'; jet wash from 3590'-3850'
- ③ Drill thru 12' bridge and 3862'; clean out to 3885'; jet wash from 3850'-3885'
- ④ Clean out and jet wash to TD (3965')
- ⑤ Pmp'd 15 bbls 15% HCL-NE-FE acid; flushed w/ 25 bbls 2% KCL
- ⑥ W/H w/ rods & pump. Rig down on 4/8/85. Test pumped 24 BO & 143 BW

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Administrative Supervisor

DATE

12-11-85

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:
ACCEPTED FOR RECORD

DEC 13 1985

*See Instructions on Reverse Side

RECEIVED
DEC 16 1985
OCEAN
HOBBS OFFICE