

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

| | |
|--|--|
| WELL API NO. | 30-025-01230 |
| 5. Indicate Type of Lease | STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/> |
| 6. State Oil & Gas Lease No. | E-819 |
| 7. Lease Name or Unit Agreement Name | State 'E' |
| 8. Well No. | 4 |
| 9. Pool name or Wildcat | Wildcat |
| 10. Elevation (Show whether DF, RKB, RT, GR, etc.) | |
| 4198' GR 4210' DF | |

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

| | |
|---|---|
| 1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/> | 2. Name of Operator Charles B. Gillespie, Jr. |
| 3. Address of Operator P. O. Box 8 Midland, Texas 79702 | 4. Well Location Unit Letter B : 660 Feet From The North Line and 1980 Feet From The East Line Section 9 Township 15-S Range 33-E NMPM Lea County |
| 10. Elevation (Show whether DF, RKB, RT, GR, etc.) | |
| 4198' GR 4210' DF | |

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☒
OTHER: Temporarily Abandon ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

9/22/90: Drilled 7 7/8" hole to 4982'. Ran open hole logs.
9/23/90: Ran 145 jts. 5 1/2" 15.50# & 17#, J-55 casing set at 4982'.
Cemented with 150 sx class 'C' containing 5% salt. Plug down at
2:45 a.m. 9/23/90. Wait on cement 24 hrs.
9/24/90: Tested 5 1/2" casing to 1000 psi for 30 minutes. Tested ok.
Commenced drilling 4 3/4" hole.
9/26/90: Drilled 4 3/4" hole to T.D. 5010'. Rigged down rotary tools.
Shut well in. Request temporarily abandon status effective
9/26/90. Evaluating logs and data.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE David W. Hastings TITLE Production Manager DATE 10/24/90
TYPE OR PRINT NAME David W. Hastings TELEPHONE NO. 915-683-1765

(This space for State Use)

ORIGINAL COPIES OF JERRY SEXTON
FAC & CO. DIVISION

OCT 26 1990

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY:

Expires 1-1-91