

NEW MEXICO OIL CONSERVATION COMMISSION  
MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

HOBBS OFFICE OCC

NOV 12 PM 1:22

COMPANY Neville G. Penrose, Inc. Box 988, Eunice, New Mexico  
(Address)

LEASE Vickers State WELL NO. 2 UNIT I S 4 T 17S R 33E  
DATE WORK PERFORMED 10-6-57 POOL Roberts

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off  
☐ Beginning Drilling Operations ☐ Remedial Work  
☐ Plugging ☐ Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

Drilled 17" hole to 380'. Ran 364' of 13 3/8" 48# casing. Cemented with 350 sacks 50-50Poz 2% gal cement. WOC 48 hrs. Tested plugs with 400 PSI. plugs held. Tested cement with 400 PSI. Cement job good. Drilled out plugs.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_  
Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_  
Perf Interval (s) \_\_\_\_\_  
Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

BEFORE

AFTER

Date of Test	_____	_____
Oil Production, bbls. per day	_____	_____
Gas Production, Mcf per day	_____	_____
Water Production, bbls. per day	_____	_____
Gas-Oil Ratio, cu. ft. per bbl.	_____	_____
Gas Well Potential, Mcf per day	_____	_____
Witnessed by _____		

(Company)

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name Glenn G. Neill  
Title \_\_\_\_\_  
Date \_\_\_\_\_

Name Glenn G. Neill  
Position Agent  
Company Neville G. Penrose, Inc.