

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

API No. 30-025-01436

5a. Indicate Type of Lease	
State ☒	Fee ☐
5. State Oil & Gas Lease No.	
B-2148	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☒	GAS WELL ☐	OTHER ☐
Name of Operator		
Phillips Oil Company		
Address of Operator		
Room 401, 4001 Penbrook Street, Odessa, Texas 79762		
Location of Well		
UNIT LETTER	I	2250 FEET FROM THE south LINE AND 619 FEET FROM
THE east	LINE, SECTION 16	TOWNSHIP 17-S RANGE 33-E NMPM.

7. Unit Agreement Name
8. Farm or Lease Name
Leamex
9. Well No.
10
10. Field and Pool, or Wildcat
Leamex (Wolfcamp)
12. County
Lea

15. Elevation (Show whether DF, RT, GR, etc.)
4161'GR, 4172'RKBCheck Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
WELDR OR ALTER CASING ☐		CASING TEST AND CEMENT JOBS ☐	
OTHER ☐		OTHER Repaired 5 1/2" casing ☒	

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1603.

12-26-84: 10,710' PTD RU WSU. Installed BOP. Ran csg spear.
12-27-84: COOH w/5 1/2" csg. WIH w/5 1/2" csg swedge to 4033', couldn't get in csg. COOH. Ran impression block. Csg is egg shaped and pushed in. Started in hole w/dress off mill, DC's & 2 7/8" tbq.

12-28-84 thru
1-01-85: WIH w/7" impression blk to 4037'. Csg still bad.
1-02-85: COOH w/tbg, DC's & mill. WIH w/7" impression blk to 4041'. Sand line parted, fished sand line. WIH w/mill, tbq and 2 7/8" tbq.

1-03-85: Milled on casing.
1-04, 05-85: Milled. Tagged fish at 4045'. Ran impression block - showed good pipe.
1-06-85: Crew off.
1-07-85: WIH w/casing swedge, bumper sub, jars & DC's on 2 7/8" tbq. Got in 5 1/2" casing to 4400'. WIH w/5 1/2" lead seal casing patch on 5 1/2" casing. Ran 45 jts csg, hole started flowing oil.

1-08-85: WIH w/5 1/2" casing to 4045'- latched onto to casing, set wellhead slips, cut off casing at surface. NU BOP. WIH w/overshot, bumper sub and jars to top of fish at 4565'. Caught fish, unset pkr. COOH.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

W. J. Mueller TITLE Senior Engineering Specialist DATE February 5, 1985

Eddie W. Seay
Oil & Gas Inspector TITLE DATE FEB 12 1985

RECEIVED

FEB - 8 1985

HOODS OFFICE

1-09-85: WITH w/RBP and pkr to 4550', tested RBP to 1000 psi. Dumped 2 sx of sand on top pf RBP, moved pkr to 3950', set pump. Circ up 5 1/2" x 8 5/8" csg annulus at 6 BPM at 500 psi. COOH w/tbg & pkr. WITH w/5 1/2" retainer on tubing to 3950'.
1-10-85: Pmpd thru retainer set @3950' w/725 sx class C neat mixed at 14.8 ppg. Circ to surface. Closed surface valve & squeezed to 1000 psi. Pulled out of retainer, rev out 30 sx cmt. WOC.
1-11-85: Drid 10' cmt, cmt retainer and 20' of hard cmt.
1-12,13-85: Crew off.
1-14-85: Drid cmt to 4048', tst'd csg to 1500#, ok
1-15-85: WITH w/retrieving tool on 2 7/8" tbg to 4545'. Circ sand off RBP. Displace tbg-csg annulus w/2% KCL. Unset RBP, COOH w/tbg, retrieving tool, & RBP.
1-16-85: WITH w/Kobe assembly to 10,310', set pkr, removed BOP & NU wellhead, ran standing valve. Loaded tbg/csg annulus, tst'd to 1500 psi.
1-17-85: Circ well for 24 hrs to clean up well.
1-20-85: Circ well. Treating power oil.
1-21 thru
1-23-85: Swbd 20 hrs, 13.5 BO, 108 BW.
1-25 thru
1-28-85: Pmpd 66 hrs, 140 BO, 19BW.
1-29-85: Pmpd 24 hrs, 35 BO, 6 BW.
1-30-85: Pmpd 24 hrs, 31 BO, 8 BW.
1-31-85: Pmpd 24 hrs, 27 BO, 5 BW.
2-01-85: Pmpd 24 hrs, 25 BO, 5 BW, GOR 110, oil gravity 41.1 from 5 1/2" csg Perfs 10523'-10694' w/2 1/2" x 1 3/16" x 1' Kobe pump.
Job complete.