

NEW MEXICO OIL CONSERVATION COMMISSION  
MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Zapata Petroleum Corporation - P.O. Box 3195 - Midland, Texas  
(Address)

LEASE Phillips-State "B" WELL NO. 4 UNIT "A" S 19 T 17-S R 33-E  
DATE WORK PERFORMED 4/15 thru 4/17/58 POOL Maljamar

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off  
☐ Beginning Drilling Operations ☐ Remedial Work  
☐ Plugging ☐ Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

TD - 368' Red Bed. Spudded 12 1/4" Hole @ 10:00 P.M. 4/15/58. Hole completed @ 2:45 A.M. 4/16/58. Circulated 30 minutes. Ran 11 Joints 8 5/8" 24 # J-55 Casing, Texas Pattern Shoe, Total - 351.63', set @ 352.96'. Circulated 30 minutes. BOWCO cemented w/ 175 sax regular w/2% Calcium Chloride. Plug down to 330' @ 5:30 A.M. 4/16/58. Circulated 15 sax. W.O.C. 24 Hours, Tested pipe & B.O.P. @ 500# for 30 minutes, test ok. Drilled shoe, tested cement @ 500# for 30 minutes test o.k.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_  
Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_  
Perf Interval (s) \_\_\_\_\_  
Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

	BEFORE	AFTER
Date of Test	_____	_____
Oil Production, bbls. per day	_____	_____
Gas Production, Mcf per day	_____	_____
Water Production, bbls. per day	_____	_____
Gas-Oil Ratio, cu. ft. per bbl.	_____	_____
Gas Well Potential, Mcf per day	_____	_____
Witnessed by _____		

(Company)

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name [Signature]  
Title \_\_\_\_\_  
Date \_\_\_\_\_

Name [Signature]  
Position Engineer  
Company Zapata Petroleum Corporation