

NEW MEXICO OIL CONSERVATION COMMISSION
MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Zapata Petroleum Corporation - P.O. Box 3195 - Midland, Texas
(Address)

LEASE Phillips-State "B" WELL NO. 9 UNIT "K" S 19 T 17-S R 33-E
DATE WORK PERFORMED 3/17 thru 3/19/58 POOL Maljamar

This is a Report of: (Check appropriate block) ☐ Results of Test of Casing Shut-off
☐ Beginning Drilling Operations ☐ Remedial Work
☐ Plugging ☒ Other Cementing Oil String

Detailed account of work done, nature and quantity of materials used and results obtained.

TD - 4375' Dolomite. 7 3/4" Hole completed @ 6:30 A.M. 3/16/58. Circulated 2 hours. Layed down D.P. Ran 138 Joints 5 1/2" 15.50# J-55 ST & C Casing, Baker F.C. & G.S., Total - 4361.20' Set @ 4374' Circulated 30 minutes, HOWCO cemented w/100 sack Incor Heat & 450 Gallons Cement. Plug Down to 4340' @ 5:30 P.M. 3/16/58 w/ 1500#. Ripped up, Worth Well temperature survey, Top Cement - 3550'. W.O.C. 30 hours. Tested pipe @ 1500# for 30 minutes, test o.k. Did Not Drill Plug.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. _____ TD _____ PBD _____ Prod. Int. _____ Compl Date _____
Tbng. Dia _____ Tbng Depth _____ Oil String Dia _____ Oil String Depth _____
Perf Interval (s) _____
Open Hole Interval _____ Producing Formation (s) _____

RESULTS OF WORKOVER:

	BEFORE	AFTER
Date of Test	_____	_____
Oil Production, bbls. per day	_____	_____
Gas Production, Mcf per day	_____	_____
Water Production, bbls. per day	_____	_____
Gas-Oil Ratio, cu. ft. per bbl.	_____	_____
Gas Well Potential, Mcf per day	_____	_____
Witnessed by _____		

(Company)

OIL CONSERVATION COMMISSION

Name E. H. Fisher
Title _____
Date _____

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name James L. Wood
Position Engineer
Company Zapata Petroleum Corporation