

NUMBER OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
TRANSPORTER	OIL GAS
PRODUCTION OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company Sinclair Oil & Gas Company				Address 520 E Broadway, Hobbs, New Mexico			
Lease Common Unit	Well No. 7	Unit Letter H	Section 7	Township 24S	Range 3E		
Date Work Performed see below	Pool None - Queen			County Leon			

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☐ Casing Test and Cement Job
 ☒ Other (Explain): **Perforation, Treatment & Well Completion**
- ☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

- 11-2-60** 1005PS - Jet perforated 4-1/2" csg 2/3000-50 w/12 1/2" holes. Run 2" tbg to 3950' & mud acid washed perfor w/150 gals. Max Press 3000, Min Press 3000, inj rate 2 BPM, 5 min SIP 1700. Pulled 2" tbg. Sandwell frased perfor w/10,000 gals lss cement & 15,000 lbs sand. Max Press 2650, Min Press 2600, inj rate 11.5 BPM, 10 min SIP 2000, 10 hr SIP-Sure. Run 2" tubing to 3950'. Shutting & recovering lead oil.
- 11-9-60** Set pumping unit, run rods & pump & placed well on pump.
- 11-17-60** On 24 hr potential test, ending 5:00 AM 11-17-60, well pumped 39 bbls new 12.6 gravity oil & 12 bbls formation water in 24 hrs, OGR 472 to 1, Csg & Tbg pressures both zero. Completed as an oil well from perfor 3950-50 at top allowable of 1/2 bbls per calendar day. Final Report.

Witnessed by L.M. Moore	Position Asst. Foreman	Company Sinclair Oil & Gas Company
-----------------------------------	----------------------------------	--



FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA

D F Elev.	T D	P BTD	Producing Interval	Completion Date
Tubing Diameter		Tubing Depth	Oil String Diameter	Oil String Depth
Perforated Interval(s)				
Open Hole Interval			Producing Formation(s)	

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION		I hereby certify that the information given above is true and complete to the best of my knowledge.	
Approved by 		Name 	
Title District Superintendent		Position Dist. Supt.	
Date NOV 17 1960		Company Sinclair Oil & Gas Company	

Ordinance: OCC-Hobbs: cc:StateLandOffice; WFB, M, File, CitiesService, Shelly, Shell