

NEW MEXICO OIL CONSERVATION COMMISSION  
MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY TENNESSEE GAS TRANSMISSION COMPANY, Box 2544, Hobbs, New Mexico  
(Address)

LEASE State Western "A" WELL NO. 2 UNIT A S 29 T-16-S R-34-E

DATE WORK PERFORMED \_\_\_\_\_ POOL Shelby, Shelby

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off

☐ Beginning Drilling Operations

☐ Remedial Work

☐ Plugging

☐ Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

Drilled 7 7/8" hole to 11,559'. Ran 10,872' of 5 1/2" OD, N-80, 17# & J-55 17# casing set at 10,883' w/300 sx. (Baker Guide Shoe & Halliburton Float Collar). Top of cement at 9310'. Plug @ 10,818', down @ 11:35 p.m., 1/30/58. Pressure tested casing to 1500 psi after WOC 48 hours. Held OK.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_

Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_

Perf Interval (s) \_\_\_\_\_

Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

BEFORE

AFTER

Date of Test

Oil Production, bbls. per day

Gas Production, Mcf per day

Water Production, bbls. per day

Gas-Oil Ratio, cu. ft. per bbl.

Gas Well Potential, Mcf per day

Witnessed by \_\_\_\_\_

(Company)

OIL CONSERVATION COMMISSION

Name E. J. Fischer

Title \_\_\_\_\_

Date \_\_\_\_\_

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name D. P. Dampf - D. P. Dampf

Position District Production Superintendent

Company Tennessee Gas Transmission Company