

DUPLICATE**NEW MEXICO OIL CONSERVATION COMMISSION**
Santa Fe, New Mexico

MODES 1000000

MISCELLANEOUS REPORTS ON WELLS

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON RESULT OF TEST OF CASING SHUT-OFF	X	REPORT ON REPAIRING WELL	
REPORT ON RESULT OF PLUGGING WELL		REPORT ON RECOMPLETION OPERATION		REPORT ON (Other)	

August 8, 1955
(Date)Midland, Texas
(Place)

Following is a report on the work done and the results obtained under the heading noted above at the

The Atlantic Refining Company
(Company or Operator)Daisy Chambers
(Lease)The Southeastern Drilling Corporation
(Contractor)

Well No. 1 in the SW 1/4 SE 1/4 of Sec. 26

T-15-S, R-35-E, NMPM, Wildcat Pool, Lea County.

The Dates of this work were as follows: July 31, 1955 to August 4, 1955

Notice of intention to do the work (was) (was not) submitted on Form C-102 on _____, 19____,
(Cross out incorrect words)

and approval of the proposed plan (was) (was not) obtained.

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Drilled 12 1/2" hole to 4734'. On July 31, 1955 we ran 148 jts of 9-5/8" National 36# J-55 casing. Total pipe was 4713.98' set at 4733.98'. Halliburton cemented with 2600 sack of 50-50 Pozmix with 1/2 gal and 200 sack of Lonehorn Portland next out. Plug was down at 12:35 AM 8-1-55. Cement failed to circulate. Released pressure at 12 noon 8-1-55. Ran temperature survey and found top of cement at 460'. Tested casing and blow out prevention with 1000# for 30 minutes ending at 3 PM 8-1-55. Test OK. Drilled cement plug from 460' to 4734'. Drilled formation to 4738'. Pressured up on casing with 1000#. Pressured full to 200# in 5 minutes. Resumed drilling.

Witnessed by J. C. Burkhalter
(Name)The Atlantic Refining Company
(Company)District Drilling Engineer
(Title)

Approved: OIL CONSERVATION COMMISSION

Walter W. Martin
(Name)

Engineer District I

(Title)

AUG 10 1955

(Date)

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name M. J. Miller

Position Regional Drilling Supervisor

Representing The Atlantic Refining Company

Address Box 871, Midland, Texas