

NEW MEXICO OIL CONSERVATION COMMISSION  
Santa Fe, New Mexico

MISCELLANEOUS REPORTS ON WELLS

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

|                                         |  |                                             |                                     |                          |  |
|-----------------------------------------|--|---------------------------------------------|-------------------------------------|--------------------------|--|
| REPORT ON BEGINNING DRILLING OPERATIONS |  | REPORT ON RESULT OF TEST OF CASING SHUT-OFF | <input checked="" type="checkbox"/> | REPORT ON REPAIRING WELL |  |
| REPORT ON RESULT OF PLUGGING WELL       |  | REPORT ON RECOMPLETION OPERATION            |                                     | REPORT ON (Other)        |  |

January 11, 1955

Hobbs, New Mexico

(Date)

(Place)

Following is a report on the work done and the results obtained under the heading noted above at the

Shell Oil Company

(Company or Operator)

Hilburn

(Lease)

Olsen Drilling Company

(Contractor)

Well No. 3 in the Unit "U" 1/4 of Sec. 2

T. 16-8, R. 35-E, NMPM, Townsend Wolfcamp Pool, Lea County.

The Dates of this work were as follows: January 6, 1955

Notice of intention to do the work (was not) submitted on Form C-102 on, 19, and approval of the proposed plan (was not) obtained.

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Ran 4666' of 8-5/8" casing and cemented at 4678' with 2100 sacks 4% gel and 200 sacks neat cement. Did not circulate cement. After WOC 8 hours ran temperature survey which indicated top of cement at 25'. Filled with pea gravel to surface. After WOC 36 hours tested casing with 1500 psi for 30 minutes. Test OK. Drilled plug and tested cement with 500 psi for 30 minutes. Test OK.

Witnessed by R. B. Flourney (Name) Shell Oil Company (Company) Drilling Foreman (Title)

Approved: OIL CONSERVATION COMMISSION  
S. J. H. (Name)  
(Title)

I hereby certify that the information given above is true and complete to the best of my knowledge.

Original signed by  
Name F. D. Leigh  
Position Division Mechanical Engineer  
Representing Shell Oil Company  
Address Box 1957, Hobbs, New Mexico