

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

3a. Indicate Type of Lease
State ☒ For ☐
3. State Oil & Gas Lease No.
E-7720

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐
1. Name of Operator
Gulf Oil Corporation
2. Address of Operator
P. O. Box 670
3. Location of Well
UNIT LETTER X 990 FEET FROM THE South LINE AND 990 FEET FROM
THE East LINE, SECTION 2 TOWNSHIP 16S RANGE 35E N.M.P.M.
10. Field and Pool, or Wildcat
Townsend Wolfcamp
15. Elevation (Show whether DF, RT, GR, etc.)
3992' DF
12. County
Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐ REMEDIAL WORK ☐ ALTERING CASING ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐ COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐ OTHER ☐ CASING TEST AND CEMENT JOB ☐ OTHER ☒ Repair Casing Leak

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

POH with rods and tubing. Retrieve packer, SN, tubing to 10,500'. Set RBP at 10,497'. Test RBP 1000#. Found casing leak 5746'-5896'. Set cement retainer at 5681'. Pressure backside to 1000#, held ok. Left 500# on backside. Establish pump rate at 1100# on intermediate casing. Pumped 250 sacks Class "C" neat. Flush with fresh water; intermediate did circulate. Close intermediate casing, pressure up to 1800# and got 1200# squeeze. Reverse cement. Tag top of cement 5674'. Drill cement and cement retainer. Circulate sand off RBP and clean out to RBP. POH with RBP. Frac with SCF nitrogen pad and 20% J-type acid foamed. Flush with SCF nitrogen. ISIP 1200#, avg pres 1600#, AIR 3 BPM. GIH with tubing, pump and rods. Hung on. Complete after repairing casing leak and acidizing.

8. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R.D. Pate TITLE Area Engineer DATE 4-26-83

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT 1 SUPERVISOR

APPROVED BY _____ TITLE _____ DATE APR 28 1983

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

APR 27 1983

O.C.D.
HOUSE OFFICE