

NEW MEXICO OIL CONSERVATION COMMISSION

Santa Fe, New Mexico

HOBBS OFFICE OCC

MISCELLANEOUS REPORTS ON WELLS

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON RESULT OF TEST OF CASING SHUT-OFF	<input checked="" type="checkbox"/>	REPORT ON REPAIRING WELL	
REPORT ON RESULT OF PLUGGING WELL		REPORT ON RECOMPLETION OPERATION		REPORT ON (Other)	

January 17, 1955
(Date)Hobbs, New Mexico
(Place)

Following is a report on the work done and the results obtained under the heading noted above at the

Humble Oil & Refining Company
(Company or Operator)Hulda A. Townsend
(Lease)

Loffland Bros.

(Contractor)

Well No. 7 in the NE 1/4 SW 1/4 of Sec. 9

T. 16S, R. 35E, NMPM, Townsend-Wolfcamp Pool, Lea County.

The Dates of this work were as follows: 1-14 to 1-16-55

Notice of intention to do the work (was) ~~received~~ submitted on Form C-102 on November 9, 1954.
(Cross out incorrect words)and approval of the proposed plan (was) ~~received~~ obtained.

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Rigged up and ran 273 joints 5-1/2-inch casing totaling 10,544 feet, set at 10,556 feet. Cemented with 130 sacks regular cement with 10% gel and 1/4# Kembrake per sack. Slurry weight 13#. Plug on bottom at 6:50 A.M., 1-15-55. Perforated at 8160 feet with 2 one-half inch holes. Established circulation and recemented with 230 sacks 10% gel and 1/4# Kembrake and 50 sacks regular neat cement. Plug on bottom at 5:15 P.M., 1-15-55. Ran temperature survey and found top of cement at 3110 feet. Tested casing with 1000# CWP for 30 minutes. Test O.K. No drop in pressure. Drilled upper plug and tested perforations at 8160 feet. Test O.K. Drilled out cement to 10,552 feet. Now circulating and preparing to complete.

Witnessed by E. O. Wolcott
(Name)Humble Oil & Refining Company
(Company)Tool Pusher
(Title)

Approved: OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name: [Signature]

Position: District Superintendent

Representing: Humble Oil & Refining Company

Address: Box 2347, Hobbs, New Mexico

imb