MISCE	LANEOUS RE	1955 POOL Townsend-WolfertyDESIGNATE			
COMPANY Shell 011 C	ompany	Box 1957,	Hobbs, N	ew Mexico	5.00
	(Addr	ess)			
LEASE G. L. Lusk	WELL NO. 3	UNIT T	s 11	T <b>-16-s</b>	R <b>-35-E</b>
DATE WORK PERFORMED	August 11, 19	5 POOL	Townsen	d-WolfeanDE	SIGNATE
This is a Report of: (Check	appropriate blo	ock) <b>z</b> I	Results o	f Test of Ca	sing Shut-off
Beginning Drilling	Operations	<b>I</b> II	Remedial	Work	
Plugging			Other		

Detailed account of work done, nature and quantity of materials used and results obtained.

Ran 333' of 13 3/8" casing and cemented at 353' with 450 sx. regular neat cement. Circulated approximately 130 sx. cement. Plug down @ 7:30 PM, MST, 8-11-55. After WOC tested casing w/500 psi for 30 minutes. Test OK.

FILL IN BELO	OW FOR RE	MEDIAL WO	ORK REPORTS C	NLY				
Original Well								
DF Elev	TD	PBD	Prod. Int.	Com	Compl Date			
Tbng. Dia	Tbng De	epth	Oil String Dia	Oil Str	Oil String Depth			
Perf Interval	(s)	······	in the second	<del>,</del>				
Open Hole Inte	erval	Pro	oducing Formatic	on (s)				
RESULTS OF	WORKOVEF	٤.		BEFORE	AFTER			
Date of Test								
Oil Production	n, bbls. per	day						
Gas Productio	n, Mcf per	day			······································			
Water Product	tion, bbls. p	per day			·· <u>···································</u>			
Gas Oil Ratio	, cu. ft. per	r bbl.						
Gas Well Pote	ntial, Mcf p	er day						
Witnessed by								
				(Company)				
OIL CONS	ERVATION	COMMISSI		č (	to the best of Original signed by			
Title	District II		Position	Name D. C. Meyers D. C. Meyers   Position Division Mechanical Engineer				
Date <u>ÅUG</u>	<u>2:: 1):</u>		Company					