

NEW MEXICO OIL CONSERVATION COMMISSION Santa Fe, New Mexico

MISCELLANEOUS REPORTS ON WELLS

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

| | | | | | |
|---|------|---|--|--------------------------|--|
| REPORT ON BEGINNING DRILLING OPERATIONS | | REPORT ON RESULT OF TEST OF CASING SHUT-OFF | | REPORT ON REPAIRING WELL | |
| REPORT ON RESULT OF PLUGGING WELL | XXXX | REPORT ON RECOMPLETION OPERATION | | REPORT ON (Other) | |

February 9, 1954

(Date)

Hobbs, New Mexico

(Place)

Following is a report on the work done and the results obtained under the heading noted above at the

Skelly Oil Company

(Company or Operator)

Buffalo State "C"

(Lease)

Western Drilling Company

(Contractor)

Well No. 1 in the NE 1/4 SW 1/4 of Sec. 18

T. 16S, R. 35E, NMPM, Kidson Penn. Pool, Lea County.

The Dates of this work were as follows: February 8, 1954

Notice of intention to do the work (was) (XXXX) submitted on Form C-102 on February 8, 1954,

(Cross out incorrect words)

and approval of the proposed plan (was) (XXXX) obtained.

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Drilled to a total depth of 13,647' and no commercial quantities of oil or gas was encountered in any zone. 13-3/8" OD casing was set at 375' and 8-5/8" OD casing was set at 4674'. Well was plugged with cement and heavy laden mud as follows:

13,647 - 50 Sks. cement - 13,479'
12,700 - 50 Sks. cement - 12,532'
11,350 - 25 Sks. cement - 11,266'
10,900 - 80 Sks. cement - 10,631'
10,600 - 50 Sks. cement - 14,432'
9,200 - 50 Sks. cement - 9,032'
6,100 - 50 Sks. cement - 5,932'
4,650 - 50 Sks. cement - 4,482'

Cemented top w/25-Sack cap.

11 cement plugs were pumped by Halliburton process and all intervals not cemented were filled with heavy mud laden fluid. A bull plug was welded in 8-5/8" OD casing and a 4" pipe marker is installed.

Witnessed by E. R. Deits
(Name)

Skelly Oil Company
(Company)

Dist. Foreman
(Title)

Approved: OIL CONSERVATION COMMISSION

[Signature]
(Name)

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name *[Signature]*

Position Dist. Supt.

Representing Skelly Oil Company

Address Box 38, Hobbs, New Mexico

(Title)

(Date)

