

HOBBBS OFFICE OCC

## NEW MEXICO OIL CONSERVATION COMMISSION

## MISCELLANEOUS REPORTS ON WELLS

Submit to appropriate District Office as per Commission Rule 1165) AM 10:19

COMPANY Humble Oil & Refining Company Box 2347, Hobbs, New Mexico  
(Address)LEASE D. H. Crockett et ux WELL NO. 2 UNIT B S 21 T 15-S R 36-EDATE WORK PERFORMED 8-10 to 8-11 POOL Castill-DevonianThis is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off☒ Beginning Drilling Operations☐ Remedial Work☐ Plugging☐ Other \_\_\_\_\_

Detailed account of work done, nature and quantity of materials used and results obtained.

Spudded 17-1/2-inch hole at 5:45 P.M., 8-9-55.

Ran 9 joints of 13-3/8-inch casing totaling 304.87, set at 320.37 feet. Cemented with 215 sacks of 45 gal cement and 100 sacks neat cement. Plug on bottom at 10:00 P.M., 8-10-55. Circulated approximately 25 sacks.

Tested casing with 750# GMP for 30 minutes. Test O.K. No drop in pressure. Drilled plug at 10:00 P.M., 8-11-55.

Drilling.

## FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_

Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_

Perf Interval (s) \_\_\_\_\_

Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

## RESULTS OF WORKOVER:

BEFORE

AFTER

Date of Test \_\_\_\_\_

Oil Production, bbls. per day \_\_\_\_\_

Gas Production, Mcf per day \_\_\_\_\_

Water Production, bbls. per day \_\_\_\_\_

Gas-Oil Ratio, cu. ft. per bbl. \_\_\_\_\_

Gas Well Potential, Mcf per day \_\_\_\_\_

Witnessed by Russell M. Lilly  
Asst. Dist. SuperintendentHumble Oil & Refining Company  
(Company)

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name W. H. ArmstrongName W. H. ArmstrongTitle Oil & Gas InspectorPosition AgentDate AUG 19 1955Company Humble Oil & Refining Company