

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

3 - NMOCG
1 - File

MAR 22 1 11 PM '67

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
7. Unit Agreement Name
8. Farm or Lease Name State AE
9. Well No. 1
10. Field and Pool, or Wildcat Dean Perno Penn
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☒ GAS WELL ☐ OTHER- ☐

2. Name of Operator
Tidewater Oil Company

3. Address of Operator
Box 249, Hobbs, New Mexico

4. Location of Well
UNIT LETTER N 1980 FEET FROM THE West LINE AND 660 FEET FROM
THE South LINE, SECTION 26 TOWNSHIP 15S RANGE 36E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Hobbs Pipe & Supply rigged up 3-3-67. Laid 35 sack cement plug from 10,400' back to approximately 10,205'. Circulated and mudded hole. Shot 7" casing at 5235' and recovered. Laid 50 sack cement plug from 5235' back to approximately 5092'. Laid 50 sack cement plug from 5000' back to approximately 4860'. Shot 9-7/8" casing at 700' and recovered. Laid 35 sack cement plug from 710' back to approximately 660'. Laid 35 sack cement plug from 350' back to approximately 302'. Laid 10 sack cement plug in top of surface. Installed dry hole marker, 3-17-67. Will file another C-103 as soon as location is cleaned up.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Original Signed By

G. L. WADE

SIGNED

TITLE Area Supt.

DATE 3-21-67

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE