

NEW MEXICO OIL CONSERVATION COMMISSION

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Tidewater Oil Company (Address) Box 979 Hobbs, New Mexico

LEASE State "AE" WELL NO. 2 UNIT K S 26 T 15S R 36E
DATE WORK PERFORMED 3-14-57 thru 3-16-57 POOL Dean Permo-Penn

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off
☐ Beginning Drilling Operations ☐ Remedial Work
☐ Plugging ☐ Other

Detailed account of work done, nature and quantity of materials used and results obtained.

3-14-57 Drilled to T.D. of 4990'.

3-15-57 Ran, set and cemented 8-5/8" casing @ 4988' with 2000 sks. of 50-50 mix of regular cement and posmix with 6% gel and 200 sks. regular neat cement on bottom. Plug down @ 7:00 AM. W.O.C. 36 hrs. Top of cement behind 8-5/8" casing at 1530' down from K.D.

3-16-57 Tested 8-5/8" casing w/ 1000 psi for 30 mins. with no drop in pressure.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. TD PBD Prod. Int. Compl Date
Tbng. Dia Tbng Depth Oil String Dia Oil String Depth
Perf Interval (s)
Open Hole Interval Producing Formation (s)

RESULTS OF WORKOVER:

	BEFORE	AFTER
Date of Test	<u> </u>	<u> </u>
Oil Production, bbls. per day	<u> </u>	<u> </u>
Gas Production, Mcf per day	<u> </u>	<u> </u>
Water Production, bbls. per day	<u> </u>	<u> </u>
Gas-Oil Ratio, cu. ft. per bbl.	<u> </u>	<u> </u>
Gas Well Potential, Mcf per day	<u> </u>	<u> </u>
Witnessed by <u> </u>	<u> </u>	<u> </u>
	(Company)	

OIL CONSERVATION COMMISSION

Name E. J. Fisher
Title Engineer
Date

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name W. W. Scott W. W. Scott
Position Field Foreman
Company Tidewater Oil Company