

Operator Sinclair Oil & Gas Company			Lease State Les 396			HOBBS OFFICE Well No. 3		
Location of Well		Unit 0	Sec 35	Twp 15 S	Rge 1000 OCT 4	County AM 8		
Name of Reservoir or Pool			Type of Prod (Oil or Gas)	Method of Prod Flow, Art Lift	Prod. Medium (Tbg or Csg)		Choke Size	
Upper Compl	Dean Perno Penn			Abandon				
Lower Compl	Dean Devonian			Oil	Pump	Tbg.	Pump	

FLOW TEST NO. 1

Both zones shut-in at (hour, date): **Dean Perno Penn Abandon 4-1-60 Dean Dev. 9:00 AM 9-26-60**

Well opened at (hour, date): 9:00 AM September 27, 1960	Upper Completion	Lower Completion
Indicate by (X) the zone producing.....		X
Pressure at beginning of test.....	0	40
Stabilized? (Yes or No).....	Yes	Yes
Maximum pressure during test.....	0	55
Minimum pressure during test.....	0	40
Pressure at conclusion of test.....	0	50
Pressure change during test (Maximum minus Minimum).....	--	15
Was pressure change an increase or a decrease?.....	--	Increase
Well closed at (hour, date): 9:00 AM September 28, 1960	Total Time On Production	2 1/2 hours
Oil Production	Gas Production	
During Test: 67 bbls; Grav. 53.1	During Test 7	MCF; GOR 10%
Remarks Well made 612 barrels of water during flow test		

FLOW TEST NO. 2

Well opened at (hour, date): Dean Perno Penn was abandon 4-1-60	Upper Completion	Lower Completion
Indicate by (X) the zone producing.....		
Pressure at beginning of test.....		
Stabilized? (Yes or No).....		
Maximum pressure during test.....		
Minimum pressure during test.....		
Pressure at conclusion of test.....		
Pressure change during test (Maximum minus Minimum).....		
Was pressure change an increase or a decrease?.....		
Well closed at (hour, date)	Total time on Production	
Oil Production	Gas Production	
During Test: _____ bbls; Grav. _____	During Test _____	MCF; GOR _____
Remarks _____		

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved OCT 6 1960 19 WLC
New Mexico Oil Conservation Commission
By [Signature]
Title District Superintendent
Date September 30, 1960
Operator Sinclair Oil & Gas Company
By [Signature]

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Commission.

2. At least 72 hours prior to the commencement of any packer leakage test the operator shall notify the Commission in writing of the date when the test is to be commenced. Offset operators shall also be so notified.

3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized and for a minimum of two hours thereafter, provided however, that the need not remain shut-in more than 24 hours.

4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued until the flowing wellhead pressure has become stabilized and for a minimum of two hours thereafter, provided however, that the flow test need not continue for more than 24 hours.

5. Upon completion of Flow Test No. 1, the well shall again be shut-in for pressure stabilization with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the previously shut-in zone is produced.

7. All pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges, the accuracy of which must be checked with a deadweight tester at least twice, once at the beginning and once at the end of each flow test.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the appropriate District Office of the New Mexico Oil Conservation Commission on Southeast New Mexico Packer Leakage Test Form Revised 11-1-58, together with the original pressure recording gauge charts with all the deadweight pressures which were taken indicated thereon. In lieu of filing the aforesaid charts, the operator may construct a pressure versus time curve for each zone of each test, indicating thereon all pressure changes which may be reflected by the gauge charts as well as all deadweight pressure readings which were taken. If the pressure curve is submitted, the original chart must be permanently filed in the operator's office. Form 1116 shall also accompany the Packer Leakage Test Form when the test period coincides with a gas-oil ratio test period.

PRESSURE in PSIG

