	Form C-103 (Revised 3-55)
(Submit to appropriate District Office as per Commission Rul	,
COMPANY TIDEWATER OIL COMPANY (NO G W (Address)	
LEASE H.T. MONTIETH "D" WELL NO. 1 UNIT J S 24	T 168 R 36E
DATE WORK PERFORMED 7-31 thru 8-3-56 POOL Undesigne	ted
This is a Report of: (Check appropriate block)	est of Casing Shut-off
Beginning Drilling Operations	ork
Dlugging Other	

Detailed account of work done, nature and quantity of materials used and results obtained.

- 7-31-56 Spudded at 9:30 PM
- 8-1-56 Brilled to a total depth of 424'. Ran, set, and cemented 8-5/8" surface casing @ 419' with 300 sacks of neat cement. Cement circulated. Plug down 2:15 PM 8-1-56. W.O.C. 36 hours.
- 8-3-56 Tested 8-5/8" surface casing with 500 psi for 30 minutes with no drop in pressure.

FILL IN BEL	OW FOR RE	MEDIAL WC	RK REPORTS ON	LY	
Original Well	Data:				
DF Elev.	TD	PBD	Prod. Int.	Compl Date	
Tbng. Dia	Tbng De	pth	Oil String Dia	Oil String Depth	
Perf Interval	(s)				
Open Hole Int	erval	Pro	ducing Formation	(s)	
RESULTS OF	WORKOVEF	ξ :		BEFORE	AFTER
Date of Test					
Oil Productio	n, bbls. per	day			
Gas Productio	on, Mcf per	day			
Water Produc	tion, bbls.	per day			
Gas~Oil Ratio	o, cu. ft. pe	r bbl.			
Gas Well Pote	ential, Mcf p	oer day		- <u></u>	
Witnessed by			~	(Com	pany)
OIL CON	SERVATION	COMMISSIC			ormation given
Name	.M.	Luck	my knowledg	harment	H.P. Shachelford
	Engineer Distri	/		Area Superinten	Tent
Date 4	<u>aug 6 195</u>	6	Company	Tidewater 011 0	

• •

•