

DRILL STEM TEST #1

B. L. McFarland Drilling Contractor

Holder - Ross 1-26

DST #1    Queen Sand  
Testing interval 4078' - 4120'  
Tool open two hours. 45 minutes final shut in.  
Fair below throughout test.  
Recovered: 1116' gas in drill pipe  
            10' gas cut mud  
            153' Heavily gas and oil cut mud.  
  
Pressures: HH - 2365 psi  
            IFP- 10 psi  
            FFP- 20 psi  
            FSIBHP-160psi

CONFIDENTIAL

ALL INFORMATION CONTAINED HEREIN IS UNCLASSIFIED

DATE 01-10-2001 BY 6032

ALL INFORMATION CONTAINED HEREIN IS UNCLASSIFIED  
DATE 01-10-2001 BY 6032  
EXCEPT WHERE SHOWN OTHERWISE  
ALL INFORMATION CONTAINED HEREIN IS UNCLASSIFIED  
DATE 01-10-2001 BY 6032  
EXCEPT WHERE SHOWN OTHERWISE

ALL INFORMATION CONTAINED  
HEREIN IS UNCLASSIFIED  
DATE 01-10-2001 BY 6032  
EXCEPT WHERE SHOWN OTHERWISE