

State "S" Well No. 2 - Continued

- 16) Perforated 5-1/2" OD casing 8243', 8266', 8290', 8303' with one shot each place.
- 17) Set temporary plug 8308'.
- 18) Treated perfs. 8243-8303' with 500 gals. 15% acid.
- 19) Swabbed and tested perfs. 8243-8303' for 50 hrs., 10 bbls. oil, 115 bbls. load water.
- 20) Pulled temporary plug at 8308' and set 266 joints (8351') 2-7/8" OD tubing at 8371'.
- 21) Pump tested Abo perfs. 8243-8441-1/2' for 10 days averaging 5 bbls. oil, 148 bbls. water per day.
- 22) Returned well to producing status January 9, 1976, pumping Abo perfs. 8243-8441-1/2' for 5 bbls. oil and 146 bbls. water per day.

RECEIVED

JAN 17 1976

U.S. DEPARTMENT OF COMMERCE
BUREAU OF ECONOMIC ANALYSIS