

NEW MEXICO OIL CONSERVATION COMMISSION Santa Fe, New Mexico

MISCELLANEOUS REPORTS ON WELLS

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON RESULT OF TEST OF CASING SHUT-OFF	X	REPORT ON REPAIRING WELL	
REPORT ON RESULT OF PLUGGING WELL		REPORT ON RECOMPLETION OPERATION		REPORT ON (Other)	

January 15, 1953
(Date)

Hobbs, New Mexico
(Place)

Following is a report on the work done and the results obtained under the heading noted above at the

Cities Production Corporation
(Company or Operator)

State "NM"
(Lease)

Warren and Bradshaw Exploration Co. Well No. 2 in the NW 1/4 SW 1/4 of Sec. 36,
(Contractor)

T. 16, R. 36, NMPM, Lovington Abo Pool, Lea County.

The Dates of this work were as follows: January 10, 1953 to January 13, 1953, Inc.

Notice of intention to do the work ~~(was)~~ (was not) submitted on Form C-102 on not required, 19
(Cross out incorrect words)

and approval of the proposed plan ~~(was)~~ (was not) obtained.

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

State "NM" No. 2 was drilled to a total depth of 8435' in line. Ran 260 9/10 joints, 8422.6' of 5 1/2" OD casing set at 8435' and cemented with 450 sacks, 4% gel and 32 sacks stratacrete. Final pressure 1200#. Plug down at 12:45 A.M., January 10, 1953. Top of cement was found at 6623' which is not above the Glorieta. Perforated 5 1/2" casing with 2 - 1/2" holes at 6612' and cemented with 200 sacks containing 4% gel. Final pressure was 500#. Plug down at 1:00 P.M. January 11, 1953. Top of cement was found at 5600' by temperature survey. Top of Glorieta is 5997'. Cement was allowed to set 48 hours. Casing shut-off was tested with 1070 pound pressure for one hour and was found to be satisfactory.

Witnessed by C. M. Hartwell
(Name)

Cities Production Corporation District Superintendent
(Company) (Title)

Approved: OIL CONSERVATION COMMISSION

Roy Yarbrough
(Name)
(Title)

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name *Charles M. Hartwell*

Position District Superintendent

Representing Cities Production Corporation

Address Box 97, Hobbs, New Mexico