

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO RE-OPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT TO DRILL (FORM C-101) FOR SUCH PROPOSALS.)

1. ☐ OIL WELL ☐ GAS WELL ☐ OTHER- Water Injection Well

2. Name of Operator
Getty Oil Company

3. Address of Operator
P.O. Drawer DD, Levelland, Texas 79336-2071

4. Location of Well
UNIT LETTER A 880 FEET FROM THE North LINE AND 330 FEET FROM
THE East LINE, SECTION 36 TOWNSHIP 16S RANGE 36E NMPM.

5. Elevation (Show whether DF, RT, CR, etc.)
3849' DF

5a. Indicate Type of Lease
State ☒ Fee ☐

5. State Oil & Gas Lease No.
B-2411

7. Unit Agreement Name
Lovington Paddock Unit

8. Farm or Lease Name
Lovington Paddock Unit

9. Well No.
13

10. Field and Pool, or Wildcat
Lovington Paddock

12. County
Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☒	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☐	OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

10-1-81 RUPU, POH w/ tbg & injection Packer, GIH & set E-Z Drill Bridge Plug @ 5132, tested. Perfed 5 1/2" Csg. @ 2114' w/ 3 holes.

10-2-81 Broke circulation down 5 1/2" out perfs @ 2114' & back out 5 1/2" x 8 5/8" annulus. Cemented w/ 2000 sacks light & 75 sacks Class "C". Displaced plug to 2000' in 5 1/2", circulated approx. 40 sacks of cement out 5 1/2" x 8 5/8" annulus.

10-3-81 Drilled out cement from 1906-2130', tagged Bridge Plug @ 5130'

10-4-81 Pressured 5 1/2" Csg to 1000 psi, pressured 8 5/8" Csg. to 1500 psi, both ok. Drilled Bridge Plug & cleaned out.

10-6-81 Ran plastic coated tbg & injection packer & commenced injection. RDPU.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED E.P. Morales E.P. Morales TITLE Area Engineer DATE 11-5-81

APPROVED BY Only Signed by TITLE Area Engineer DATE NOV 11 1981

CONDITIONS OF APPROVAL, IF ANY: