

DAILY WELL WORK REPORT

DATE: 6-1-91 SAT.

WELL: LDU. Paddock #19

AFE NUMBER: 91223

FIELD: LDU. Paddock

AUTHORIZED AMOUNT: _____

RESERVOIR: Paddock

GREENHILL PETROLEUM WI: _____

TD: 6275' PBTD: 6300'

WELL TYPE: PROD _____ INJ ☒

TYPE OF WORK: WORKOVER ☒ RECOMP _____ NEW COMPL _____

PERFS/O.H.: OH - 4 3/4" - 6065' - 6300'

CURRENT OPERATION: RUN PKR Fld.

Continue Poot laying down 2 7/8" w.s. Hbg. Rack 2 3/8" 1PC Hbg. PU - 5 1/2" AD-1 PKR. + TIT on 182jts. - 2 3/8" 1PC Hbg. to 5978'. Remove BOP + flange up wellhead. Run pump trk to CSG. + circulate 40g. - Kwiro PKR fld. mixed in 130 Bbls. Fresh water. Set AD-1 PKR. @ 5978'. Pressure up on CSG to 500#. Runchart for 36 mins. Ending pressure 525#. RD pump trk. RD PU.

Chart included

AD-1 PKR. @ 5978'

CSG. shoe @ 6065'

Kwiro PKR Fld.

182jts. - 2 3/8" 1PC Hbg.

No state witness

GRC witness - Roland Beal

COST SUMMARY

	DAILY	CUM TOT
RIG: <u>Pulling unit - 1500</u>	<u>1500</u>	<u>11500</u>
LOG/PERF:	<u>0</u>	<u>1900</u>
STIM: <u>40g. - Kwiro - 400</u>	<u>400</u>	<u>1090</u>
WATER: <u>Run trk - 350</u>	<u>350</u>	<u>1130</u>
RENTAL TOOLS:	<u>0</u>	<u>12450</u>
TESTING:	<u>0</u>	<u>0</u>
PROD. EQUIP: <u>AD-1 PKR. - 850, 5968' - 2 3/8" 1PC - 588</u>	<u>21738</u>	<u>21738</u>
OTHER: <u>Transport Hbg. - 450</u>	<u>450</u>	<u>1000</u>
TOTALS =	<u>24,438</u>	<u>50,908</u>