

HOBBS OFFICE O. C. C.

Attachment: Denton North Wolfcamp Unit Tract 16 Well #3 - Denton Wolfcamp - Repair casing leak.

JAN 3 7 59 AM '67

- 12/13/66 Drill cement 5940 to 6040 3 hrs, reverse circ 1 hr, pull tbg & bit,
ran ret head on tbg to 9230, circ sd off BP @ 9235, prep to ret BP.
- 12/14/66 Swab tbg down to 7000, rel BP, pulled same, Big State Tool Co. drilled
and shoved Baker Model D prod pkr from 9290-9400 TD in 2½ hrs. SD for nite.
- 12/15/66 Running tbg to comp, 3000' FIH. SD for high wind.
- 12/16/66 Finish running 2-3/8 tbg to 9385, T perfs 9351-54, BN @ 9350, tbg
anchor @ 9220, bottom of 2½ tbg @ 9157, remove BOP, inst wellhead,
ran rod & pump, rel to Production. Rel Baber well Serv Unit @ 4:00 P.M.
JOB COMPLETED