

DENTON NORTH WLFC UNIT #15-2, 12,659 TD.

11/11 SI 12 hrs, TP 75, ran sw, FL 500', rel pkr, POH w/ tbg & pkr, ran Howco 7" SVDC ret on 2-7/8 tbg set @ 9098, SD for nite, prep to sqz.

11/13 Rev circ hole to wtr, then Howco pumped 10 bbls wtr into Wlfc perfs 9324-9491 2.0 BPM @ 3000#, then sqzd perfs w/ 500x T1LW + 300x Class C Neat cmt, TP 6000 w/ 500x T1LW + 100x of Class C Neat in perfs, did not circ on outside of 7" csg, rev out 178x of cmt, job compl @ 2:00 p.m. 11/11/72, POH w/ tbg, SD for nite, ran 6" bit on 2 - 4½ DC's & 2-7/8 tbg to 9090, drld cmt to 9098, drld ret & cmt to 9178/5 hrs, SD for nite.

DENTON NORTH WLFC UNIT #15-2, 12,659 TD.

11/14 Drill cmt from 9178-9495/5½ hrs, ran bit to 9550, circ hole clean, displ hole w/ lse oil, pull bit to 9490, SD for nite.

DENTON NORTH WLFC UNIT #15-2, 12,659 TD.

11/15 Runco spotted 500 gals 15% NE acid @ 9490, POH w/ tbg, Welex reperf Wlfc @ 9324-58; 9378-9403; 9406-14; 9420-22; 9429-34; 9455-64; & 9468-9491 w/ 1 JSPF, total 113 holes, ran 2-7/8 tbg to 9150 w/ 7" Guib pkr set @ 9095, SD for nite.

DENTON NORTH WLFC UNIT #15-2, 12,659 TD.

11/16 Runco displ acid, TTP 4500-5400, AIR 0.9 BPM, ISIP 4800, 10 min 4600, set pkr @ 9251, S 57 BLO + 12 BAW + 20 BW/6½ hrs, 400' FIH, NS gas, last hr sw 2 bbls, S/O 100% wtr, SD for nite.

DENTON NORTH WLFC UNIT #15-2, 12,659 TD

11/17 Sw 1 BNO + 16 BSW/ 2 hrs, then Runco acidized perfs 9324-9491 w/ 6000 gals 15% NE acid, used 100 RCNBS, TTP 5250-5900#, AIR 5.5 BPM, ISIP 5400, 10 min 5000#, job compl @ 11:40 a.m. 11-16-72, FI 62 BLO + 10 BNO + 12 BAW/ 4 hrs, then sw 33 BAW, 1 hr, 4400' FIH, SD for nite.
-99 BAW.

DENTON NORTH WLFC UNIT #15-2, 12,659 TD

11/18 SI 14 hrs, TP 150#, bled off 10 min, sw 2 BNO + 99 BAW + 149 BSW/ 10 hrs, 5400' FIH, no gas, L hr sw 22 bbls wtr w/ tr of oil.

11/20 SI 13 hrs, TP 0, 8350' FIH, sw 258 BW w/ tr of oil/ 10 hrs, L hr sw 34 BW, SI 12 hrs, TP 0, sw 252 BW w/ tr of oil in 10 hrs, 5250' FIH, no gas, L hr sw 35 bbls, S/O tr of oil, SD for nite.

DENTON NORTH WLFC UNIT #15-2, 12,659 TD

11/21 SI 12 hrs, TP zero, unseat pkr, POH, LD 70 jts 2-7/8 tbg, ran 14' OP 3½" O.D. MA on 30 3½" tbg, 3' x 3½" O.D. perf sub 2-7/8 SN, 1 4' x 2-7/8 sub, 2-7/8 SN, 242 jts 2-7/8 tbg, end of tbg @ 7468, SN @ 7417, Baker tbg anchor set @ 7415 w/ 19,000# ten, instl wellhead, rig down, rel unit & rel well to prod @ 4:30 p.m. 11-20-72.

DENTON NORTH WLFC UNIT #15-2, 12,659 TD

11/22 No rpt.