

OIL CONSERVATION COMMISSION

SANTA FE, NEW MEXICO

Miscellaneous Reports on Wells

RECEIVED

DEC - 7 1950

OIL CONSERVATION COMMISSION
HOBBBS-OFFICE

Submit this report in triplicate to the Oil Conservation Commission or its proper agent within ten days after the work specified is completed. It should be signed and sworn to before a notary public for reports on beginning drilling operations, results of shooting well, results of test of casing shut off, result of plugging of well, and other important operations, even though the work was witnessed by an agent of the Commission. Reports on minor operations need not be signed and sworn to before a notary public. See additional instructions in the Rules and Regulations of the Commission.

Indicate nature of report by checking below.

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON REPAIRING WELL	
REPORT ON RESULT OF SHOOTING OR CHEMICAL TREATMENT OF WELL		REPORT ON PULLING OR OTHERWISE ALTERING CASING	
REPORT ON RESULT OF TEST OF CASING SHUT-OFF	X	REPORT ON DEEPENING WELL	
REPORT ON RESULT OF PLUGGING OF WELL			

Dec. 4th. 1950

Midland, Texas.

Date

Place

OIL CONSERVATION COMMISSION,
SANTA FE, NEW MEXICO.
Gentlemen:

Following is a report on the work done and the results obtained under the heading noted above at the.....

Ralph Lowe

Dickinson

Well No. 1 in the

SW/4

Company or Operator

Lease

of Sec. 35, T. 14-S

R. 37-E

N. M. P. M.,

Denton

Field

Lea

County.

The dates of this work were as follows: Nov. 30, 1950 and Dec. 3rd. 1950

Notice of intention to do the work was (was not) submitted on Form C-102 on July 3 1950

and approval of the proposed plan was (was not) obtained. (Cross out incorrect words.)

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED
On Nov. 30, 1950 - 12,360' of 5 1/2" casing was run and on first stage 75-Sacks Cement used, temperature survey indicated that this amount reached to 11,915', pipe was perforated with 4-holes and 800-sacks pumped through perforations: Temperature survey was made and cement was found @ 6802'. After 48-Hours on Dec. 3rd. 1950 cement was drilled out and perforations tested with 2000# pressure which indicated complete shut-off had been obtained, 25' of additional was made under the pipe for purpose of making production test.

Witnessed by J.H. Massie Name Ralph Lowe Company T.P. Title

Subscribed and sworn before me this.....

I hereby swear or affirm that the information given above is true and correct.

4 day of Dec. 1950

Name

Position Agent

Representing Ralph Lowe

Company or Operator

My commission expires 6-1-51

Box # 832 Midland, Texas

Remarks:

APPROVED
DEC - 7 1950

Date

Ray Gurneaugh
Oil & Gas Inspector

Title