

HOBBS OFFICE O. C. C.

JAN 3 7 58 AM '67

Attachment: Denton North Wolfcamp Unit Tract 6 Well #22 - Denton Wolfcamp - Repair Csg. Leak

- 12/15/66 Drill cement from 6207 to 6754 in 10 hrs, pulled bit to 6590.
SB for nite.
- 12/16/66 Drill cement 6754 to 6954 in 3 hrs, circ $\frac{1}{2}$ hr, tested csg w/ 1500#/30 min/ok.
pulled tbgs, DC's & bit, ran Howco ret head on 2-3/8 tbgs to BH = 9081,
swab fluid from 0-7000, rat BP, pulled & LD tbgs & B. SB for nite.
- 12/19/66 Big State Tool Co ran bailer, drilled & shoved Baker Model D pkr from
9130 to 9317 in 2 $\frac{1}{2}$ hrs, rig down & rel X-Port Well Serv Unit -
rel to production.
JOB COMPLETE