

Orig. & 1 CC to: OCC  
1 CC to: FHR  
1 CC to: JTR  
1 CC to: File

HOBBBS OFFICE 003  
(Revised 3-55)

NEW MEXICO OIL CONSERVATION COMMISSION  
MISCELLANEOUS REPORTS ON WELLS

SEP 14 PM 1:49

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Sinclair Oil & Gas Company, 520 East Broadway, Hobbs, New Mexico  
(Address)

LEASE W. T. Mann "B" WELL NO. 6 UNIT J S 36 T 14S R 37E

DATE WORK PERFORMED As shown POOL Denton-Wolfcamp

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off

☐ Beginning Drilling Operations

☐ Remedial Work

☐ Plugging

☐ Other

Detailed account of work done, nature and quantity of materials used and results obtained.

8-29-55 4790 Line, Set 9 5/8" OD 36# and 40# J-55 R-2 SS 8-RT casing at 4790' with 2600 sacks cement at 9:40 AM 29th, waiting on cement. Top cement behind 9 5/8" casing at 1340' from surface.

8-31-55 Tested 9 5/8" OD casing with 1000# pump pressure for 30 minutes before and after drilling cement. No decrease in pressure.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. \_\_\_\_\_ TD \_\_\_\_\_ PBD \_\_\_\_\_ Prod. Int. \_\_\_\_\_ Compl Date \_\_\_\_\_

Tbng. Dia \_\_\_\_\_ Tbng Depth \_\_\_\_\_ Oil String Dia \_\_\_\_\_ Oil String Depth \_\_\_\_\_

Perf Interval (s) \_\_\_\_\_

Open Hole Interval \_\_\_\_\_ Producing Formation (s) \_\_\_\_\_

RESULTS OF WORKOVER:

BEFORE

AFTER

Date of Test

Oil Production, bbls. per day

Gas Production, Mcf per day

Water Production, bbls. per day

Gas-Oil Ratio, cu. ft. per bbl.

Gas Well Potential, Mcf per day

Witnessed by \_\_\_\_\_

(Company)

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name McLernstrom

Name C. Miller

Title Oil & Gas Inspector

Position Dist. Sup t

Date SEP 15 1955

Company Sinclair Oil & Gas Company