

NUMBER OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
TRANSPORTER	OIL
	GAS
PRODUCTION OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106B)

Name of Company Sinclair Oil & Gas Company				Address 520 E Broadway, Hobbs, New Mexico			
Lease T.D. Pope	Well No. 9	Unit Letter C	Section 36	Township 14S	Range 37E		
Date Work Performed see below	Pool Denton			County			

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☐ Casing Test and Cement Job
 ☐ Other (Explain):
- ☐ Plugging
 ☒ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

- 3-2-63** 12622PBTB-Devonian. Moved in IDU (Southwestern). Pulled the packer. Set CI Retainer at 12489. Ran 2" tbg to 12489 & squeezed Devonian Perfs 12514-12600 w/total 800 sacks cement. Max Press 3600#. WOC.
- 3-3-63** Tested squeeze job w/7500# pump pressure-could not pump in-tested OK.
- 3-5-63** Set perforated 7" csg in Devonian Zone 12398-12406, 12415-12420, 12428-12439, 12443-12448, 12455-12460 w/total 10 1/2" holes. Ran 2" tbg & packer to 12400.
- 3-6-63** Spotted 150 gals break down acid & set packer at 12150. Had acid washed perfs w/additional 600 gals. Max Press 5800, Min Press 2400, inj rate 2.7 BPM.
- 3-9-63** Pulled tbg & packer & rerun 2" tbg w/packer & hydraulic pump to 11900'.
- 3-26-63** 12489PBTB Devonian-On 24 hr potential test ending 6:00 AM 3-26-63, pumped 140 bbls now 47.0 gravity oil & 126 bbls formation water. Recompleted in the Devonian Zone. Final Report.

Witnessed by Lee Box	Position Asst Dist Foreman	Company Sinclair Oil & Gas Company
--------------------------------	--------------------------------------	--

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA



D F Elev. 3815	TD 12644	PBTB 12602	Producing Interval 12514-12600	Completion Date 4-30-54
Tubing Diameter 8-1/2"	Tubing Depth 12602	Oil String Diameter 7"	Oil String Depth 12643	
Perforated Interval(s) 12514-12600				
Open Hole Interval none		Producing Formation(s) Devonian		

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover	2-28-63	29	TSTM	430	TSTM	
After Workover	3-26-63	140	TSTM	126	TSTM	

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Approved by 	Name 
Title	Position Dist. Supt.
Date	Company Sinclair Oil & Gas Company

Originals: OGC; cc: NPD, JM, File; partners

