## NEW MEXICO OIL CONSERVATION COMMISSION

Santa Fe, New Mexico

## MISCELLANEOUS REPORTS ON WELLS

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

## Indicate Nature of Report by Checking Below

| REPORT ON BEGINNING | REPORT ON RESULT OF TEST | TT | REPORT ON      |
|---------------------|--------------------------|----|----------------|
| DRILLING OPERATIONS | OF CASING SHUT-OFF       |    | REPAIRING WELL |
| REPORT ON RESULT    | REPORT ON RECOMPLETION   |    | REPORT ON      |
| OF PLUGGING WELL    | OPERATION                |    | (Other)        |

January 28, 1953 Liebbs, New Maxico (Date) (Place)

Following is a report on the work done and the results obtained under the heading noted above at the

| Gulf Oil Corporation<br>(Company or Operator)                  | Les State "G" |
|--|---------------|
| (Company or Operator)  | (Lease)       |
| Admor Drilling Company<br>(Contractor)                         | Well No       |
| T. 15-S, R. 37-E., NMPM., Dentom-Wolfermp                      | Pool,County.  |
| The Dates of this work were as follows:                        | 953           |
| Notice of intention to do the work (was not) submitted on Form |               |

and approval of the proposed plan (was not) obtained.

## DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Ran 10 joints 325.67' of 13-3/8" OD 8 RT 48# H-40 SS Casing. Set and comented at 340' w/400 sacks Lonestar Regular Neat coment. Flug at 330'. Maximum pressure 100#. Coment circulated.

After waiting over 24 hours tested 13-3/8" casing w/800# pressure for 30 minutes. There was no drop in pressure. Drilled plug from 330' to 340', tested cement below casing shoe w/400# pressure for 30 minutes. There was no drop in pressure.

After approval of Mr. Yarbrough, State Oil and Gas Inspector, preparations, were made to drill ahead.

| Witnessed by                             | Gulf Oil Corporation                                       | Drilling Foreman  |
|--|--|---|
| (Name)                                   | (Company)  | (Title)   |
| Approved:<br>OIL CONSERVATION COMMISSION | I hereby certify that th<br>to the best of my know<br>Name | e information given above is true and complete<br>Edge.<br>M. Jan E |
| (Name)                                   |  | Oil Corporation   |
| (Title) (D                               |  | 2167. Hebbs. New Maria  |

•

-. .

· -• . 

.

. .