

NEW MEXICO OIL CONSERVATION COMMISSION

Santa Fe, New Mexico

HOBBS OFFICE OCC

MISCELLANEOUS REPORTS ON WELLS

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON RESULT OF TEST OF CASING SHUT-OFF	<input checked="" type="checkbox"/>	REPORT ON REPAIRING WELL	
REPORT ON RESULT OF PLUGGING WELL		REPORT ON RECOMPLETION OPERATION		REPORT ON (Other)	

May 14, 1954  
(Date)

Hobbs, New Mexico  
(Place)

Following is a report on the work done and the results obtained under the heading noted above at the

The Ohio Oil Company

J. M. Denton

(Company or Operator)

(Lease)

Company Tools Rig #4

13

SW

SW

11

(Contractor)

Well No. in the 1/4 of Sec.

T. 15 S, R. 37 E, Denton-Devenian Pool, Lea County.

The Dates of this work were as follows:

Notice of intention to do the work (was) (was not) submitted on Form C-102 on, 19, (Cross out incorrect words)

and approval of the proposed plan (was) (was not) obtained.

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Total Depth 12,679' Dolomite. Ran 319 joints of 5 1/2" OD 17# Grade N-80 casing set @ 12,677'. Ran HOSCO DV tool at 8897-8930. Cemented first stage w/1300 sacks sls cement w/2 per cent gel preceded by 20 barrels smertox treated water stroking casing w/30' stroke until cement equalized. Beginning pressure 0#, final pressure 1800#. Opened DV tool and circulated 4 hrs. between stages. Circulated out estimated 40 sacks. Second stage cemented w/1400 sacks sls cement w/4% gel preceded by 20 bbl. smertox treated water. Beginning pressure 0#, final pressure 2000#. Closed DV tool w/2800#. Cement did not circulate. Plug down @ 3:00 P. M. 5-10-54. Cement set 72 hrs. Tested casing w/1000# pressure for 30 min. before and after drilling DV tool. Tested ok.

Witnessed by L. H. Davis The Ohio Oil Company Drilling Foreman  
(Name) (Company) (Title)

Approved: OIL CONSERVATION COMMISSION

S. J. Stanley  
(Name)  
(Title)  
(Date)

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name: Superintendent  
Position: Superintendent  
Representing: The Ohio Oil Company  
Address: Box 2107, Hobbs, New Mexico