Drill well to 4655', ran 123 joints, 4641' of 8-5/8" OD 32# Smls casing set at 4653'. Cemented with 2650 sacks 8% gel followed by 500 sacks 3% gel cement. Pumped plug to 4573'. Cement circulated to surface. Tested casing with 1000# before and after drilling plug. No pressure loss.

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Witnessed by	D. C. Underwood	Phillips Petroleum Company	Foreman
•	Name	Company	Title
Subscribed and	sworn before me this	I hereby swear or affirm that the informis true and correct.  Name   Position District Chief Clerk	-
	Notary Public	Representing Phillips Petroleum Company Company or Operator	
My commission	My Commission Expires November 26, 19 a expires	Address Rox 1605 Hobbs, No.	m≈Mexico
Remarks:	WN 21 1959	Pil & Gas	In Name

Title