| MATI DI I TATA | MEXICO OIL CONSERVATION | COMMISSION | RECEIVE |
|----------------|-------------------------|------------|------------------------------|
| EFTULAIL | Santa Fe, New Mexico | | DEC 17 1953 |
| | CELLANEOUS REPORTS | ON WEL | BIL CONSERVATION LONAMISSION |
| | | | HOBBS-OFFICE |

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

| REPORT ON BEGINNING DRILLING OPERATIONS | REPORT ON RESULT OF TEST OF CASING SHUT-OFF | x | REPORT ON REPAIRING WELL | |
|--|--|---|-----------------------------|--|
| REPORT ON RESULT OF PLUGGING WELL | REPORT ON RECOMPLETION OPERATION | | REPORT ON (Other) | |

| December | 14. | 1953 | Hobbs, New | Mexico |
|----------|-----|------|--|---------|
| (Date) | | | ······································ | (Place) |

Following is a report on the work done and the results obtained under the heading noted above at the

| Phillips Petroleum Company (Company or Operator) | Denton (Lease) | | |
|--|---|--|--|
| Trinity Drilling Company (Contractor) | Well No. 16 in the SN 1/4 MW 1/4 of Sec. 11 | | |
| T. 15-S., R. 37-E., NMPM., Denton Wolfcamp | | | |
| The Dates of this work were as follows: | | | |
| Notice of intention to do the work (was) (versust) submitted on Form | C-102 on, 19, 19, | | |

and approval of the proposed plan (was) (was set) obtained.

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

9472 T.D.

Ram 244 jts, 9470' 5-1/2" "A" condition 17#, 15.5# & 14# casing, set 9472'. Cemented 1st stage with 275 sxs 8% jel slo-set, followed by 100 sxs 4% jel slo-set. Trace of cement. Circulated. Cemented 2nd stage with 375 sxs regular. Found TOC 500'. Pumped plug te 7587'. Tested casing with 1500# for 30 minutes before and after drilling plug. No pressure loss.

| Witnessed byL. Hutsell Phillips Pe | (Company) (Title) |
|------------------------------------|--|
| Approved: | I hereby certify that the information given above is true and complete |
| OIL CONSERVATION COMMISSION | to the best of my knowledge. |
| Engineer District 1 DEC 18 1953 | PositionDistrict Chief Clerk |
| (Title) (Date) | Representing |