

NEW MEXICO OIL CONSERVATION COMMISSION  
Santa Fe, New Mexico

## MISCELLANEOUS NOTICES

Submit this notice in TRIPLICATE to the District Office, Oil Conservation Commission, before the work specified is to begin. A copy will be returned to the sender on which will be given the approval, with any modifications considered advisable, or the rejection by the Commission or agent, of the plan submitted. The plan as approved should be followed, and work should not begin until approval is obtained. See additional instructions in the Rules and Regulations of the Commission.

## Indicate Nature of Notice by Checking Below

NOTICE OF INTENTION TO CHANGE PLANS		NOTICE OF INTENTION TO TEMPORARILY ABANDON WELL		NOTICE OF INTENTION TO DRILL DEEPER	
NOTICE OF INTENTION TO PLUG WELL		NOTICE OF INTENTION TO PLUG BACK		NOTICE OF INTENTION TO SET LINER	XX
NOTICE OF INTENTION TO SQUEEZE		NOTICE OF INTENTION TO ACIDIZE		NOTICE OF INTENTION TO SHOOT (Nitro)	
NOTICE OF INTENTION TO GUN PERFORATE		NOTICE OF INTENTION (OTHER)		NOTICE OF INTENTION (OTHER)	

OIL CONSERVATION COMMISSION  
SANTA FE, NEW MEXICOHobbs, New Mexico  
(Place)July 15, 1952  
(Date)

Gentlemen:

Following is a Notice of Intention to do certain work as described below at the L. R. Chamberlain

Gulf Oil Corporation

(Company or Operator)

Well No. 5 in B

(Unit)

NW 1/4 NE 1/4 of Sec. 14, T. 15-S., R. 37-E., NMPM, Denton-Wolfcamp

(40-acre Subdivision)

Pool

Lea County.

## FULL DETAILS OF PROPOSED PLAN OF WORK

(FOLLOW INSTRUCTIONS IN THE RULES AND REGULATIONS)

Ran HOWCO 9-5/8" hookwall retrievable packer on 4 1/2" DP to 4660'. Displaced mud with water. Set packer at 4660' & tested 9-5/8" casing w/2000# pressure for 30 min. There was no drop in pressure. Unseat retainer, displace water w/mud. Ran 110 jts 4653' of 7" OD 8 RT 32# S-95 & 26# S-95, 23# N-80 & 23# J-55 SS casing - liner. Set and cemented at 9249' thru 4 1/2" DP w/9-5/8" x 7" x 6' Type C Brown Oil Tool casing hanger. Top liner at 4596'. Top casing hanger 4590'. Cemented w/920 sacks 4% Gel Trinity Inferno cement. Displaced cement w/232 bbls mud to 9155'. Picked up DP 15' above top liner hanger at 4575' and back washed approximately 100 sacks cement. Maximum pressure 3800#. Completed 1:10 PM July 14, 1952. Drilled out cement from 4575' to top of 7" liner at 4590'. Pulled out & went in hole w/6" bit, found top cement in 7" liner at 9100'.

Approved....., 19.....  
Except as follows:Approved  
OIL CONSERVATION COMMISSIONBy *Ray J. Anthony*  
Title.....

Gulf Oil Corporation

(Company or Operator)

By

*C. D. Garland*

Position

Area Prod. Supt.

Send Communications regarding well to:

Name Gulf Oil Corporation

Address Box 2167, Hobbs, New Mexico