

NEW MEXICO OIL CONSERVATION COMMISSION

MISCELLANEOUS REPORTS ON WELLS

RECEIVED

OCT 2 1951

Submit this report in triplicate to the Oil Conservation Commission District Office within ten days after the work specified is completed. It should be signed and filed as a report on beginning drilling operations, results of shooting well, results of test of casing shut off, result of plugging of well, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate nature of report by checking below.

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON REPAIRING WELL	
REPORT ON RESULT OF SHOOTING OR CHEMICAL TREATMENT OF WELL		REPORT ON PULLING OR OTHERWISE ALTERING CASING	
REPORT ON RESULT OF TEST OF CASING SHUT-OFF	7 5/8"	REPORT ON DEEPENING WELL	
REPORT ON RESULT OF PLUGGING OF WELL			

October 5, 1951 Hobbs, New Mexico

Date

Place

Following is a report on the work done and the results obtained under the heading noted above at the

Gulf Oil Corporation L. R. Chamberlain Well No. 2 in the
Company or Operator Lease
NE NW of Sec. 14, T. 15S, R. 37E, N. M. P. M.,
Lea Pool County.

The dates of this work were as follows: October 2, 1951

Notice of intention to do the work was (~~was not~~) submitted on Form C-102 on October 3, 1951, and approval of the proposed plan was (~~was not~~) obtained. (Cross out incorrect words.)

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

After waiting 48 hours the 7 5/8" casing was tested with 1000# pressure for 30 minutes. There was no drop in pressure. Drilled cement plug at 10:30 p.m. Oct. 2. Tested cement with 1000# for 30 minutes. There was no drop in pressure.

After approval of Mr. Yarbrough, State Oil and Gas Inspector, preparations were made to drill ahead.

Witnessed by J. E. Sneed Gulf Oil Corporation Drilling Foreman
Name Company Title

APPROVED:
OIL CONSERVATION COMMISSION

R. S. Blynn
Engineer
Name
Title
10-2, 1951
Date

I hereby swear or affirm that the information given above is true and correct.

Name E. R. Yarbrough
Position Area Prod. Supt.
Representing Gulf Oil Corporation
Company or Operator
Address Box 2167, Hobbs, New Mexico

NEW MEXICO OIL CONSERVATION COMMISSION
SANTA FE, NEW MEXICO

MISCELLANEOUS NOTICES

RECEIVED

OCT 9 1951

Submit this notice in triplicate to the Oil Conservation Commission or its proper agent before the work specified is to begin. A copy will be returned to the sender on which will be given the approval, with any modifications considered, advisable, or the rejection by the Commission or agent, of the plan submitted. The plan as approved should be followed, and work should not begin until approval is obtained. See additional instructions in the Rules and Regulations of the Commission.

Indicate nature of notice by checking below:

NOTICE OF INTENTION TO TEST CASING SHUT-OFF	7 5/8"	NOTICE OF INTENTION TO SHOOT OR CHEMICALLY TREAT WELL
NOTICE OF INTENTION TO CHANGE PLANS		NOTICE OF INTENTION TO PULL OR OTHERWISE ALTER CASING
NOTICE OF INTENTION TO REPAIR WELL		NOTICE OF INTENTION TO PLUG WELL
NOTICE OF INTENTION TO DEEPEN WELL		

Hobbs, New Mexico

October 3, 1951

Place

Date

OIL CONSERVATION COMMISSION,
Santa Fe, New Mexico

Gentlemen:

Following is a notice of intention to do certain work as described below at the

Gulf Oil Corporation L. R. Chamberlain Well No. 2 in NE NW
Company or Operator Lease
of Sec. 14, T. 15S, R. 37E, N. M. P. M., Denton Field.
Lea County.

FULL DETAILS OF PROPOSED PLAN OF WORK

FOLLOW INSTRUCTIONS IN THE RULES AND REGULATIONS OF THE COMMISSION

On September 30, 1951, ran 287 joints, 7 5/8" OD casing, tallies 11,851.37' from bottom up: 50 jts. 2167.90' of 39# N-80 R-3 Speedtite, 101 jts. 4018.05' of 39# N-80 R-3 X-line, 27 jts., 1162.25', of 33.70# N-80 R-3 Speedtite, 31 jts. 1307.32' of 26.40# N-80 R-3 Speedtite, 31 Jts. 1338.63' of 33.70# N-80 R-3 Speedtite, 44 jts. 1770.32', of 33.70# N-80 R-3 X-line, 2 jts. plus one piece, 86.90' of 39# N-80 R-3 X-line casing, Baker guide shoe at 11,864', two Baker float collars at 11,773'-11,817', cemented with 680 sacks 2% gel slow set reg. bulk cement at 11,864'. Plug at 11,773'. Max. pressure 2400#. Job complete at 8:00 a.m. September 30, 1951.

Propose to drill plug and test casing shut-off at 8:00 a.m. Oct. 2, 1951.

Approved 10-9, 1951
except at follows:

OIL CONSERVATION COMMISSION,

By R. S. Blyman
Title Engineer

Gulf Oil Corporation
Company or Operator

By Chas. Taylor

Position Area Prod. Supt.

Send communications regarding well to

Name Chas. Taylor

Address Box 2167, Hobbs, New Mexico