

State "O" Well No. 23 - Continued

8. Treated perfs. 8339-8409' with 750 gals. 15% NE acid and 10 ball sealers.
9. Swabbed perforations 35 hours, 5 bbls. oil, 145 bbls. load water and 620 bbls. formation water.
10. Set 256 joints (7970') 2-7/8" OD tubing with 5-1/2" Model R packer at 8021'.
11. Pump tested Abo perfs. 8339-8409' for 418 hrs. on hydraulic pump, 249 bbls. oil, 19,168 bbls. water, operating tubing pressure 3500#.
12. Returned well to active status pumping Abo perfs. 8339-8409' for 24 hrs., 16 bbls. oil and 479 bbls. water. TP 3100#.