

NEW MEXICO OIL CONSERVATION COMMISSION

MISCELLANEOUS REPORTS ON WELLS 10:32

(Submit to appropriate District Office as per Commission Rule 1106)

COMPANY Signal Oil and Gas Company et al - 1010 Ft Worth Nat'l Bank Building, Fort Worth,
(Address) Texas

LEASE Tekell-State WELL NO. 2 UNIT A S 5 T 16-S R 38E

DATE WORK PERFORMED See Below POOL South Denton - Devonian

This is a Report of: (Check appropriate block)

☒ Results of Test of Casing Shut-off on 13-3/8" and 9-5/8" casing

☐ Beginning Drilling Operations ☐ Remedial Work

☐ Plugging ☐ Other

Detailed account of work done, nature and quantity of materials used and results obtained.

3/27/56 Spudded well in 3-27-56.
Drilled 17" hole to 314'. Cemented 13-3/8" casing 314' w/300 sax cement. In place 10:15 PM 3/28/56. Pressure tested 13-3/8" casing w/1000# for 15 min. and tested O.K. Drilled out under casing at 10:30 PM 3/29/56.

3/29 to 4/12 Drilled 12 1/4" hole 314' to 5000'. Cemented 9-5/8" casing at 4995' w/1800 sax lightweight cement plus 200 sax neat cement. In place 12:02 PM 4/12. Pressure tested 9-5/8" casing w/1000# for 20 min. and tested O.K.

5/14/56 Now drilling 8-3/4" hole at 9745'.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. TD PBD Prod. Int. Compl Date
Tbng. Dia Tbng Depth Oil String Dia Oil String Depth
Perf Interval (s)
Open Hole Interval Producing Formation (s)

RESULTS OF WORKOVER:

	BEFORE	AFTER
Date of Test		
Oil Production, bbls. per day		
Gas Production, Mcf per day		
Water Production, bbls. per day		
Gas-Oil Ratio, cu. ft. per bbl.		
Gas Well Potential, Mcf per day		
Witnessed by <u> </u>		

(Company)

OIL CONSERVATION COMMISSION

Name C. M. Lundy
Title Engineer District
Date MAY 15 1956

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name R. C. Vlack
Position Chief Division Engineer
Company Signal Oil and Gas Company