

Result of Plugging (Con't) J. S. EAVES

Parted and pulled 3282' of 7" casing and spotted a cement plug of 40 sacks from 3316' to 3242' (in the top of the parted 7" casing). A cement plug of 40 sacks was spotted from 2209' to 2104', (in the bottom of the 9-5/8" casing), and 9-5/8" casing was parted and pulled at 725'. A cement plug of 30 sacks was spotted from 736' to 696' (in the top of the parted 9-5/8" casing.) Spotted a 40 sack cement plug from 322' to 272', (in the bottom of the 13-3/8" casing). The required 4" pipe marker was cemented in the top of the hole with 20 sacks, leaving all 13-3/8" casing cemented in the hole. All mud and cement plugs were pumped in through tubing and drill pipe and work was completed 8-23-45.