

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPlicate
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-21424.

5. LEASE DESIGNATION AND SERIAL NO.

LC 029405 (6)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR Continental Oil Company	8. FARM OR LEASE NAME Wm. Mitchell CB
3. ADDRESS OF OPERATOR P. O. Box 460 Hobbs, New Mexico 88240	9. WELL NO. 17
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 1800' FSL 4 W L of Sec. 19, T-17S, R-32E. Ira County, New Mexico	10. FIELD AND POOL, OR WILDCAT Mahamers Pool
14. PERMIT NO.	11. SEC., T., R., M., OR BLM. AND SURVEY OR AREA Sec. 19, T-17S, R-32E
15. ELEVATIONS (Show whether DF, RT, CM, etc.) 3993 DF	12. COUNTY OR PARISH Ira
	13. STATE N. Mex.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

Re-enter & test

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

This well was re-entered & tested by the following procedure: In attempting to clean out to 10,000', drilled heavy solidified mud from 5270' to 5598' (approx. 10 hrs.) Apparently hole is effectively plugged to 5598. Verbal approval was given by Mr. Brown of U.S. G.S. office to assume hole effectively plugged. Set a 100 sack cement plug from 5355' to 5595. Ran a 5 1/2" 20 # liner and set from 4964' to 5393'. Cemented liner with 170 sacks of class C cement. Test liners with 750 # for 30 minutes. Tested O.K. Perforated liner from 5275' to 5283 with 1 JSPF. Treated perms with 2000 gals 15% LSTAF. Ran 2 3/8" lbg, and set at 5264'. Placed well on test.

18. I hereby certify that the foregoing is true and correct

SIGNED M.E. Yeakley

TITLE Adm. Section Chief

DATE 2-12-69

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

APPROVED

FEB 17 1969

ARTHUR R. BROWN
DISTRICT ENGINEER

*See Instructions on Reverse Side