

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil ☒ gas ☐ other

2. NAME OF OPERATOR

NAME OF OPERATOR
Continental Oil Company

3. ADDRESS OF OPERATOR

Box 460, Hobbs, N.M. 88240

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.) 1980' FSL + 660' FEL

AT SURFACE:

AT TOP PROD. INTERVAL: *5 min*

AT TOTAL DEPTH: 50 m

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE,
REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

PULL OR ALTER CASING

MULTIPLE COMPLETE

CHANGE ZONES

ABANDON*

(other)

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF	☐
FRACTURE TREAT	☐
SHOOT OR ACIDIZE	☐
REPAIR WELL	☐
PULL OR ALTER CASING	☐
MULTIPLE COMPLETE	☐
CHANGE ZONES	☐
ABANDON*	☐

☒ Repair surface w/ tr. Flow & Scale Inhib. T

(NOTE: Report results of multiple completion or zone change on Form 9-330.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

See Attached For Completed Operations

Subsurface Safety Valve: Manu. and Type _____ Set @ _____ Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED Wm. A. Bullard TITLE ADMIN. SUPV. DATE 12-15-71

(This space for Federal or State office use)

APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE _____

ACCEPTED FOR RECORD

DEC 19 1977

U.S. GEOLOGICAL SURVEY
BOZEMAN, MONTANA

***See Instructions on Reverse Side**

USGS-5, MCA-4, File

ACA UNIT NO. 40 OBJECTIVE: DRP. SURF. WATERFLOW & SCALE INK.

AFB: 40-61-1214

BLFDF:

AFTER:

TD: 3970

TD: NC

PERFS: ON 3495'-3970'

PERFS: NC

DF ELEV: 3945'

DF ELEV: NC

CSG: 7" CSG SET AT 3495'

CSG: NC

FORM: GRAYBURG SA

FORM: NC

TESTED: ON 4-15-77 RABD 54 ED,
200 BU, 5 MCFC

TESTED: ON 6-12-77 RABD 41 ED,
100 BU

WORK STARTED: 5-16-77

WORK COMPLETED: 6-6-77

WORK DONE: RAI SOUND LOG FROM 3400' TO SURFACE. DID NOT PICK UP ANY WATER FLOW. RAI CR DETECTOR TOOL. FOUND HOLE 20' BELOW GROUND LEVEL. PERF 7" CSG AT 740'-742' W/3 JSPT. CMT W/150 SK CLASS "C" CMT W/ADDITIVES. CIRC CMT. DISP. TO 600'. TAGGED CMT AT 576'. DRD OUT OF CMT 722'. SET PKR AT 300'. PRESS UP ON BP AT 3400' TO 1000#. HELD OK. SQUEEZE PERFS 740'-742' W/100 SK THIN-SET W/ADDITIVES FOLLOWED W/50 SK CLASS "C" CMT. DISP CMT DOWN TO 675'. DRD OUT CMT 760'. TSTD CSG TO 1500#. HELD OK. DRD OUT & CIRC HOLE CLAY TO TD. SCALE TRTD W/120 BELS TFW W/2 BELS UNITED C-793. FLUSHED W/120 BELS TFW, 10 GALS VISCO 1176. DIV W/500# ROCK SALT, 500 GALS 10# BRINE, 60# GUAR GUM, IN STAGES, 2ND STAGE SAME AS ABOVE. MIN PRESS 2000#, MAX PRESS 2500#, ISIP 1900#. RAI PROD EQUIP PLACED WELL ON PRODUCTION.