

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLI
(Other instructions
verse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☐ OTHER ☒ <u>Injection</u>	7. UNIT AGREEMENT NAME <u>MCA Unit</u>
2. NAME OF OPERATOR <u>Conoco Inc.</u>	8. FARM OR LEASE NAME <u>MCA Unit</u>
3. ADDRESS OF OPERATOR <u>P.O. Box 460 - Hobbs, New Mexico 88240</u>	9. WELL NO. <u>97</u>
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface <u>660' FSL & 1980' FWL - Unit Letter N</u>	10. FIELD AND POOL, OR WILDCAT <u>Bench Malgama Perennial</u>
14. PERMIT NO. <u>30-025-08067</u>	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA <u>20-17S-32E</u>
15. ELEVATIONS (Show whether DF, RT, GR, etc.)	12. COUNTY OR PARISH <u>Lea</u>
	13. STATE <u>NM</u>

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETION

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Work started on 2/23/88. MIRR attempt to release pkr. Pull out w/78, ts 2 3/8 Hbg - Hbg had parted. Fish for several days. Set 4 1/2' pkr at 2716. Test communication. Test csq, held okay. POOH w/pkr. G/H w/cement retained set at 2523'. Rmpd 300 sxs class "C" w/2% CaCl₂ & 5% Halad 9. Stung out of retained. Left 100' cement on top of retained. Circulate 36 bbls 9" brine gel to 200' from surface. Shot 4 squeeze holes at 750'. Establish circulation 2 BPM at 250psi. Rmpd cement, closed csq valve, squeeze 128 sxs cement at 2 BPM at 750 psi maximum pressure. Install PTA marker on 3/25/88.

18. I hereby certify that the foregoing is true and correct

SIGNED Jeff Finney JEFF FINNEY

TITLE Administrative Supervisor

DATE 5/26/88

This space for (agency or State) office use)

APPROVED BY CHIEF, RESOURCES

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

Approved by the Bureau of Land Management.
Liability for the use of the land is assumed by the user.
Bureau of Land Management, U.S. Department of the Interior.

*See instructions on Reverse Side

[REDACTED]

[REDACTED]

[REDACTED]

RECEIVED

JUN 14 1988

OCD
HOBBS OFFICE