

- 6-2 Ry-Co WL freepoint showed free to top of PKR @ 10099/Ry-Co WL Chem cut 2-7/8 tbg @ 10054/POH w/2-7/8 tbg/RIH w/4-11/16X2-7/8 overshot bumper sub. jars, 4-3/2 DC's accal. sub on 2-7/8 tbg to 3800
- 6-3 Finish in hole w/fishing assy/tag & latch fish 10054/Jar on fish 1/4 hr pulled free lower PKR to 10125/POH w/fishing assy rec. 1 1/2 jts. 2-7/8 tbg & Mandrell from PKR leaving PKR body in hole/ RIH w/5 1/2 RBP & PKR to 6185.
- 6-4 Finish 1 h w/ RBP & PKR/Set RBP 9037 test 2000# ok/Set PKR 8968 EIR down csg 1 1/2 BPM @ 1200# w/circ thru 5 1/2 X 8-5/8 annulas/Rlse PKR spot 15x sand on RBP/raise & set PKR @ var. intervals to 2011' hole still above 2011'/POH/ ND well head check packing & gaskets.
- 6-5 RIH w/5 1/2 FB PKR on 2-7/8 tbg/test csg. var. intervals/locate leak @ 166' EIR 1 1/2 BPM @ 1200#/POH.
- 6-7 ND BOP & wellhead/weld on 5 1/2 lift nipple/McCullough run 4-11/16 chem cutter Cut 5 1/2 csg @ 324'/POH w/8 jts & 12' cut off piece 5 1/2 X line csg/found hole in 5th jt down 18" below coupling in slip area, remained fair cond/prep run csg bowl and 5 1/2 8R csg.
- 6-8 RIH w/5 1/2 bowen head seal csg patch to 324/latch 5 1/2 csg @ 324/Pulled 52,000#/ test csg 2000 *ok/set slips cutoff-nipple up wellhead/RIH w/ret tool on 2-7/8 tbg tag & clean out sand 9030-37 latch RBP @ 9037/POH LD 2-7/8 tbg to 6674/ prep laydown workstring & POP
- 6-9 Cont POH w/tbg & RBP to 504' RBP hung at this poing Work free lower to 525. Rlse RBP/POH w/tbg & ret tool/RIH w/ 4-5/8 RB & 5 1/2 csg scraper on 2-7/8 tbg Tag RBP @ 525, did not touch anything at 504, POH w/bit & scraper/RIH w/ret tool on 2-7/8 tbg Tag & latch RBP/POH w/RBP&tbg, found 5" piece of csg patch grapple on RBP/RIH 2-7/8 pump set up tag PKR body @ 10086 unable to push down hole.
- 6-10 Lower tbg tag PKR body @ 10099/TS 10088 MA 10056 PN 10053 SN 10052 TAC 9860. RIH w/1 1/4 pump & rods/ start pumping.