

- 11-23 POH w/pkr & 2-7/8 tbg. GO WL perf upper Wolfcamp zone 10,190-10,268, 1 JSPF (33) w/4" DML 23 csg gun, 23 Gm chg. RIH w/5-1/2 Baker Model "G" RBP & Retrievmatic pkr and 2-7/8 tbg to 2500'.
- 11-24 Finish in hole w/5-1/2 Baker RBP & R'matic pkr & 2-7/8 tbg. Set RBP @ 10,300. Test RBP 2000#, OK. Rise pkr. Hswco spot 3 bbl 15% NEFE 10,278-10,024. Wash perfs. Roise pkr to 10,100. Rev circ 5 bbl into tbg. Set pkr 10,100. Acidize perfs 10,190-10,268 Penn zone w/3300 gal 15% NEFE W/66 - 7/8" RCNBS spaced thru out. Flush w/2% KCL.
- 12-1 POH w/2-7/8 tbg & Retrievmatic pkr.
- 12-2 RIH w/2-7/8 tbg & pumping set-up. TS 10240, SN 10204, TAC 10023.
- 12-4 Set pumping unit & hook up electricity.
- 12-7 Pump stuck. POH w/rods & pump. RIH w/2-1/2 x 26 x 1-1/4 pump & rods, space out. Hang on. Good pump.
- 12-22 24 Hrs, P, 34 B0, 3 BLW, 135 MCF, GOR 5147/1, 7-1/2 x 144 x 1-1/4, NFL.