

Top cement @ 4975'. Press 5 1/2" csg w/2000# for 30 min - OK. Ran 4 5/8" bit + csg scrapper and 3 - 3 1/2" DC on 2 1/2" tbg. Drilled out cement 5632-5717 and 5789 5850 FBTD in 5 hrs. Tested 5 1/2" csg 2000# for 30 mins - OK. Pulled 2 1/2" tbg. bit, scrapper and DC. McCullough perf 5 1/2" csg -5740, 5765, 5779, 5790 and 5802 w/4 bullets per foot. Ran 2 1/2" tbg. to 5804'. Hookwall pkr. @ 5710', Holddown @ 5707', Seating Nipple @ 5804'. Pull 2 1/2" tbg to 5742' Pkr. to 5648', Hold down to 5645. Swbd 20 BLO + 305 BSW in 10 hrs. 4050' FIH, No show gas. Lost 18 BLO in hole. Pull tbg., pkr. & holddown. Reran 2 1/2" tbg. to 5800'. Installed Pumping Head. Well Shut In @ 3:00 PM 8-17-60. Temp. adb. 8-17-60.

ALL INFORMATION CONTAINED
HEREIN IS UNCLASSIFIED
DATE 01-18-2001 BY 60322/UC/STP
EXCEPT WHERE SHOWN OTHERWISE
AND YOUR
FUTURE PLANS FOR THIS WELL.