

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRI
(Other instruction
verse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

5. LEASE DESIGNATION AND SERIAL NO.

LC-059001X

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

MCA Unit

8. FARM OR LEASE NAME

MCA Unit Bty 3

9. WELL NO.

222

10. FIELD AND POOL, OR WILDCAT

Maliaman C-SA

11. SEC., T./E., M., OR BLK. AND
SURVEY OR AREA

33-17S-32E

12. COUNTY OR PARISH 13. STATE

Lea NM

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Conoco Inc.

3. ADDRESS OF OPERATOR

P.O. Box 460 - Hobbs, New Mexico 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

50' FNL & 2500' FEL - Unit Letter B

14. PERMIT NO.

30-025-85013

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Work started on 3/17/88. MIRR. Cleanout & jet-wash to TD. Well sloughing in. Ran OH caliper from 3800'-4000'. G-IH w/bit & deepen to 4011'. Pickled thg & spot 20 bbl 15% HCL-NE-FE acid from 3900'-4011'. Pmpd 40 bbl resin pack. Drillout resin pack 3856'-3984'. Cont drilling out to 4200' (TD). Mull tightspot from 3631'-34'. Run 5 1/2" CSG to TD & set w/135 sx's of 65/35 Pozmix Class "C" cement. Drill out cement to TD at 3585'. Drill out to 4198'. Ran G-R-CBL-CCL log. Perf 7th zone w/2 jsp f at 4010'-4153'. Acidize & frac perms. Perf 3th zone 3864'-3971' & acidize. G-IH w/5 1/2" CSG & tie-back from liner top at 3585' to surface. Cement w/185 sx's of class "C" cement. Run producing equipment & place on production. Work Completed on 5/6/88.

18. I hereby certify that the foregoing is true and correct

SIGNED W. J. Finney W. J. FINNEY

TITLE Administrative Supervisor

DATE June 27, 1988

FOR SPACE FOR FEDERAL OR STATE OFFICE USE

APPROVED BY
SIGNATURES OF APPROVAL, IF ANY:

TITLE Deborah A. Chester

DATE June 28, 1988

*See instructions on Reverse Side

CLERK, BLM, NEW MEXICO

BLM-Ca 666-1(6) OX4(1) FREN(1) L.L.