

WC COUNTY Lea FIELD Wildcat STATE N.M. NO.

OPR Dob Oil Properties, Inc. MAP

NO. 1 LSE Northeast Anderson Ranch Unit

SEC. 16 T. 15S BLK. 32E SUR. CO-ORD.

LOC. 660' fr S Line & 1980' fr E Line of Sec.

MI. FROM P&A CLASS EL. 4322~~5~~

SPUD. 5-9-63 -COMP. 8-30-63 FORMATION DATUM FORMATION DATUM

TRT.	LOG:			
	Rust	1471		
CSG. & SX. 12 3/4" 365' 275	Yates	2508		
8 5/8" 4041' 400	Queen	3306		
4 1/2" 10205' 300	SA	4025		
	Tubb	6908		
TBG. DEPTH SIZE	Abo	7627		
LOGS EL GR RA IND HC A				
	TD 10207'		FB 9962'	
PROD INT. (DAILY RATE)	BS&W GH GOR GTY C. P. T. P.			HRS. TEST

PLUGGED & ABANDONED

Distribution limited and publication prohibited by subscribers' agreement.
Reproduction rights reserved by Williams & Lee Scouting Service, Inc.

CONT. Forester Drlg. Co. PROP DEPTH 10,300' TYPE

DATE

F.R. 5-16-63, Wolfcamp.
Contractor - Forester Drlg. Co. PD 10,300'.

5-20-63 Drlg. 3810' ls.
5-27-63 Drlg. 5100'.
6-3-63 Drlg. 6740' dolo.
6-10-63 Drlg. 8354' dolo.
6-17-63 TD 9532', prep to drill.
DST 9472-9532'/1', GTS 12", rec. 186' HO&GCM
(40% oil) + 644' MCO (90% oil) + 100' GCM
FP 70-152#, 15" FSIP 1172#.
6-24-63 Drlg. 9950' ls. & sh.
DST 9735-9835', pkr. failed.
DST 9775-9855/1', GTS 5", OTS 17",
Fld 25 BO/43", rev. out full string, rec. 30'
O&GCM below sub, 30" ISIP 2942#, FP 1424-1607#,
30" FSIP 2523#. DST 9855-9905', pkr. failed.

Dob Oil Properties, Inc., #1 Northeast Anderson Ranch Unit -
Wildcat Sec. 16-15S-32E

7-1-63 TD 10207', fshg.
7-8-63 TD 10207', PB 10148', prep to acidize.
Perf 28/9810-17', 24/9848-54',
fld. 15 BO in 1 hr, fld. 24.84 BO/12' thru
18/64" ch., TP 200#.
7-15-63 TD 10207', PB 10148', prep to re-treat.
Treated 2500 gals acid, swbd well, but would
not flow.
7-22-63 TD 10207', PB 10148', prep to run BH Pressure
Test.
Re-treated Perfs 9810-54' with 2500 gals Ac.,
Swbd 120 BO in 24 hrs.
7-29-63 TD 10207', PB 9962', WOO.
Perf 9985-91' with 4 shots per foot
Swbd 6½ hrs-100% salt wtr. Set BP @ 9970'.
Perf 9925-47' with 4 shots per foot.

8-5-63 Swbd 8 hrs-100% salt wtr.
TD 10207', swbg.
Set straddle pkrs & swbd oil & water from perfs
9848-54'; swbd 6.91 BO + 10% wtr/18 hrs from
perfs 9810-17'.
8-12-63 TD 10207', PB 9962', prep to P&A.
Swbd 3 BOPH + 30% wtr from perfs 9810-17'.
Perf 16/9496-9500', set straddle packers &
swbd 9.5 BO in 7 hrs.
8-26-63 TD 10207', PB 9962', prep to P&A.
9-3-63 TD 10207', PB 9962', PLUGGED & ABANDONED.