

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPE  
(Other instructions  
reverse side)Form approved.  
Budget Bureau No. 42-B1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC 029509 (a)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Baish A

9. WELL NO.

13

10. FIELD AND POOL, OR WILDCAT

Maljamar Abo & Baish  
Wolfcamp Pools11. SEC., T., R., OR BLK. AND  
SURVEY OR AREA

Sec. 22-17S-32E

12. COUNTY OR PARISH

Lea

13. STATE

N.M.

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL WELL ☒ GAS WELL ☐ OTHER Dual

2. NAME OF OPERATOR

Continental Oil Company

3. ADDRESS OF OPERATOR

Box 460, Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface1780' FNL & 460' FWL of Sec. 22, T-17S, R-32E,  
Lea County, New Mexico, NMPM

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3999 GR.

## 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON\* ☐CHANGE PLANS ☐

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT\* ☐(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Spudded location 12:30 P.M. 10-25-64. Drilled to 821' and set 802' (27 jts.) of 11 3/4" O.D. casing at 821 feet W/330 Sx Class "C" 8% gel, 12% calcium and 155 sx Class "C" 4% gel, 2% calcium. Cement circulated. Plug down at 9:00 A.M. 10-26-64. Waited on cement 24 hours. Tested with 1000# for 30 minutes. Tested O.K.

18. I hereby certify that the foregoing is true and correct

SIGNED GORDON ROBERT GALT JRTITLE Staff SupervisorDATE 10-28-64

(This space for Federal or State office use)

APPROVED BY \_\_\_\_\_  
CONDITIONS OF APPROVAL, IF ANY:

TITLE

APPROVED

OCT 20 1964

\*See Instructions on Reverse Side

J. L. GORDON

ACTING DISTRICT ENGINEER

USGS (5) NMOCC (2) JM